

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MCCORMICK 24-1

Project: COLORADO-WELD-NAD83-UTM13

Site: MCCORMICK 24-1 PAD

Rig name no.: ECWS 22/22

Event: WELL WORK EXPENSE

Start date: 2/3/2015

End date:

Spud date: 12/26/2006

Active datum: RKB @4,794.00usft (above Mean Sea Level)

UWI: 0/3/N/67/W/1/0/SENE/6/0/S/2568.005136/E/0/1192.002384/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	02/02/2015		ROAD RIG TO LOC WHILE ROADING ONE OF TWO FRONT LEVELING JACKS GETTING BENT BY HITTING THE ROAD BROKE BENT PART OFF ATTEMPT TO CROSS BRIDGE HUNG OTHER FRONT JACK BENDING IT WHEN FRONT WHEELS TRANSITION FROM BRIDGE TO RAMP SENT TO YARD FOR REPAIRS
2	02/03/2015		RIG REPAIRS COMPLETED AT 13:30 ROAD RIG TO LOC MIRU ECWS #22 LAY ALL PLUMP LINES SDFN
3	02/04/2015		TBG/CSG=150 SCP=50 BLEW DWN CONTROL WELL NDWH NUBOP MIRU EMI TOO H NO BAD TBG FOUND LD NC SN PU RBP TIH SET W/ 80 STANDS ROLL GAS FROM WELL TEST CSG/RBP TO 2000# GOOD TEST SPOT SAND TOO H W/ TBG NDBOP NDWH UNLAND PROD CSG NU DUAL ENTRY EQUIP NUBOP SDFN
4	02/05/2015		SCP=20 BLEW DWN TIH W/ 1-1/4" WORK STRING C&CH SPOT MUD PULL UP TO 1498' MIRU CEMENTERS PUMP 210 SKS TYPE III CEMENT TOO H W/ WORK STRING NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG IN SLIPS NU 5K WH NUBOP LOAD CSG PREPARE FOR LOGGERS SECURE WELL SDFN
5	02/06/2015		MIRU E-LINE RUN CBL FROM 1700-SURFACE TOC=394' RD E-LINE TIH W/ TBG TAG FILL CIIRCULATE SAND OFF RBP LATCH ONTO AND RELEASE TOO H PU NC XN NIPPLE TIH LAND PROD TBG AT CODELL W/ 230 JNTS @ 7251 BROACH TO XN NDWH NUBOP TEST TOP FLANGED SWI RDMO
100	02/13/2015		MIRU SES rig 3 TP blow CP 500 SC 0 IFL 4300' Dropped SV and broached w/ 1.900" broach. Swabbed 2 bbl, well kicked off and flowed 3 bbl water. SI. TP 200 CP 400 RDMO SES rig 3