

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-MELVIN CAMP 12-31

Project: COLORADO-WELD-NAD83-UTM13

Site: CAMP FEDERAL 23-31 PAD

Rig name no.: BAYOU 20/20

Event: ABANDONMENT

Start date: 1/28/2015

End date: 2/18/2015

Spud date: 6/15/1994

Active datum: RKB @4,965.99usft (above Mean Sea Level)

UWI: 0/3/N/65/W/31/0/SWNNW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	01/28/2015		MIRU BWS 20, N/D WELL HEAD N/U BOP, TALLY TOO, MIRU WARRIOR W/L, SET CIBP @ 7050', RDMO W/L, SDFN.
2	01/29/2015		HYDRO TEST IN W/ 1 1/4 TBG TO CIBP @ 7050' ROLL GAS OUT, PRESSURE TEST CIBP AND 2 7/8 CSG TO 2500 PSI FOR 15 MIN, MIRU SANJEL, MIX AND PUMP 20 SX OF TYPE G 15.8# 1.38 CEMENT, LAY DOWN TBG ON PIPE TRAILER, SDFN.
3	01/30/2015		MIRU WARRIOR W/L, RIH AND SHOOT SQUEEZE HOLES @ 4580' POOH, RDMO W/L, ESTABLISH CIRCULATION AND CONDITION HOLE. FLASH LINES W/ CLEAN WATER, DRAIN EQUIPMENT, SDFN.
4	01/31/2015		MIRU SANJEL CEMENT CREW, MIX AND PUMP 250 SX OF CLASS G CEMENT 15.8 PPG @ 1.15, SQUEEZE CEMENT IN TO ANNULUS FOLLOW W/ WIPER PLUG AND AND DISPLACE W/ 24.2 BBLS. SWI. DRAIN EQUIPMENT RDMO CEMENT CREW, SDFN.
5	02/02/2015		N/D CEMENT MANIFOLD, MIRU WIRELINE, TAG CEMENT @4160', CUT CSG @1460' RDMO W/L. C/O EQUIPMENT TO 2 7/8, UN-LAND CSG, N/U BOP, MIRU SANJEL, MIX AND PUMP 400 SX OF TYPE III, L/D 2 7/8 PIPE, LET CEMENT DRY, TAG CEMENT @130' SET CIBP @80' AND PRESSURE TEST IT
6	02/18/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 72'. Filled casing stub with 32 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
7	02/18/2015		TIME : 15:30, ROUTE : E13, WINS: 76932, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34002706, GATHERER: KMG, STATION: 7312, LINE : N/A, COMMENTS: P&A'd OFFLINE.