

US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-DAYLEY 13-36

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-DAYLEY 13-36

Rig name no.: BAYOU 12/12

Event: ABANDONMENT

Start date: 2/13/2015

End date:

Spud date: 3/25/1992

Active datum: RKB @4,862.99usft (above Mean Sea Level)

UWI: 0/4/N/66/W/36/0/SWSW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	02/13/2015		CT TO LOC, MOVE ALL EQUIPMENT TO NEXT WELL DAYLEY 13-36, SPOT IN AND RU WO RIG, LD PUMP LINES, BLOW DOWN WELL, KILL WELL w/ 50 BBLS, RD WH, NU BOPS/WORK FLOOR, UNLAND TBG, TOO H, MIRU WL SRVICS, PU 4.5 GAUGE RING, RIH TO 7000'. POOH PU 4.5 CIBP, RIH, SET @ 6960'.
2	02/14/2015		CT TO LOC, OPEN WELL, BREAK CIRCULATION, CIRCULATE GAS OUT, PRESSURE TEST CIBP TO 1000psi FOR 15 MIN, TEST GOOD, MIRU CEMENTERS, PUMP 25sx TYPE G CEMENT 1.15CUFT/SX, RDMO CEMENTERS, POOH TO 6014'. CIRCULATE CLEAN, POOH TO 5000'. CLOSE WELL CT TO YARD,
3	02/17/2015		CT TO LOC, OPEN WELL, TIH AND TAG TOC @ 6622'. TOO H, MIRU WL SERVICES PU 3 1/8 PERF GUNS, RIH, SHOOT HOLES @ 4500' AND 4050', PU CICR RIH AND SET IT @ 4080'. POOH RDMO WL SERVICES, PU AND TIH W/ CICR TINGER TIH AND STING INTO CICR, CIRCULATE CLEAN,
4	02/18/2015		CT TO LOC, OPEN WELL, TIH AND TAG TOC @ 3433'. TOO H, ND BOPS. MIRU WL SERVICES, PU JET CUTTER, RIH TO 1150'. CUT 4.5 CASING, POOH, RDMO WL SERVICES, CIRCULATE GAS OUT, NU BOPS/WORK FLOOR, LD 4.5 CASING, CHANGE OVER TO 2.375 TBG, TIH 1300'.
5	02/19/2015		CT TO LOC, OPEN WELL, TIH AND TAG TOC @ 195'. TOO H, ND BOPS/WORK FLOOR, MIRU WL SERVICES, PU 8 5/8 CIBP, RIH, SET @ 80'. POOH, RDMO WL SERVICES, PRESSURES TEST CIBP TO 1000psi, TEST GOOD, PU LOC, RD WO RIG, PUMP AND TANK LINES, MOVE EQUIPMENT TO NEXT LOC
6	03/04/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 68'. Filled casing stub with 31 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.

### COMMENTS:

02/17/15 - MIRU CEMENTERS, PUMP 230sx TYPE G CEMENT, LEAVING 3BBLS ON TOP OF CICR, STING OUT, RDMO CEMENTERS, POOH TO 3500'. CIRCULATE CLEAN, TOO H CLOSE WELL CT TO YARD

02/18/15 - MIRU CEMENTERS, PUMP 370sx TYPE III, FROM 1300' TO 200'. RDMO CEMENTERS, POOH, TO 200'. REVERSE CIRCULATION, TOO H, CLOSE WELL CT TO YARD