

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HARKIS 32-2			
Project: COLORADO-WELD-NAD83-UTM13		Site: HARKIS 32-2	Rig name no.: CONCORD 2/2
Event: ABANDONMENT		Start date: 2/13/2015	End date: 3/4/2015
Active datum: RKB @4,853.00usft (above Mean Sea Level)		Spud date: 9/15/2002	
UWI: HARKIS 32-2			
Report no.	Report date	MD (usft)	24 hr summary
1	02/13/2015		MIRU CONCORD 2. RU PUMP AND TANK. SDFN.
2	02/17/2015		RU SLICKLINE, TAG FILL @ 7622'. BLOW WELL DOWN, CONTROL WELL W/ 50 BBLS. NDNU, TOO H W/ 243 JTS OF 2-3/8" TBG. TEST IN HOLE W/ BAILER. BAIL FILL DOWN TO CIBP @ 7755'. PUH W/ BAILER, DROP DOWN AND TAG. HAD 20' OF FILL. BAIL DOWN TO 7755. PUH ABOVE PERFS SD
3	02/18/2015		TAG FILL @ 7695'. TOO H AND LD BAILER. RU WARRIOR WIRELINE, RIH W/ GAUGE RING TO 7630'. RIH AND DUMP BAIL 2 SX CMT @ 7695'. RIH AND SET CIBP @ 7520'. RIH W/ 2-3/8" TBG TO 6000'. CIRCULATE GAS FROM WELL. TOO H W/ TBG. RIH W/ CBL TOOLS. SEE REMARKS
4	02/19/2015		TIH W/ TBG AND TAG CIBP @ 7520'. RU SANJEL, PUMP 5 BBLS H2O. THEN MIX AND PUMP 70 SX OF THERMAL 35 CMT @ 15.8 PPG TO 6306'. PUH W/ TBG TO 5000. PUMP 5 BBLS H2O, THEN MIX AND PUMP 25 SX OF G CMT @ 15.8 PPG TO 4700'. PUH TO 4400' CIRCULATE WELL CLEAN. SDFN.
5	02/20/2015		TAG CMT @ 4632'. TOO H W/ TBG. RU WARRIOR WIRELINE, RIH AND SHOOT SQUEEZE HOLES @ 4070' AND 3870' W/ 3 SPF. RIH AND SET CICR @ 3900'. TIH AND STING INTO CICR. RU SANJEL CEMENTERS. PUMP 5 BBLS H2O, 20 BBLS SMS, 5 BBLS H2O THEN MIX AND PUMP SEE REMARKS
6	02/23/2015		RU WARRIOR WIRELINE, RIH AND JET CUT CSG @ 1300'. ESTABLISH CIRCULATION TC SURFACE THRU CUT AND CIRCULATE GAS FROM WELL. RU 4-1/2" CSG EQUIPMENT, LD 4-1/2" CSG ON TRAILER. TIH W/ 1410' OF 2-3/8" TBG AND CIRCULATE WELL. WAIT ON SANJEL. SEE REMARKS
7	02/24/2015		TIH W/ TBG TO 1410'. RU SANJEL, PUMP 5 BBLS H2O, 10 BBLS SAPP, 20 BBLS H2O. THEN MIX AND PUMP 230 SX OF TYPE III CMT @ 14.8 PPG. PUH W/ TBG TO 300'. CIRCULATE WELL CLEAN. WAIT 4 HRS, TAG CMT @ 623'. LD TBG, NDWH AND BOP. RU WARRIOR WIRELINE SEE REMARKS
8	03/04/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 61'. Filled casing stub with 32 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
9	03/04/2015		TIME : 10:30, ROUTE : E24, WINS: 88708, PROJECT TYPE: P&A, PROD: J/DK, BATT#: 35022195, GATHERER: KMG, STATION: 10322, LINE : N/A, COMMENTS: P&A'd OFFLINE.
REMARKS:			

02/18/15 - LOG FROM CIBP @ 7520 TO SURFACE, HAD CMT FROM CIBP TO 6475 AND FROM 4824 TO TOC @ 4091. RD WIRELINE. TEST CSG TO 1000#, HELD GOOD FOR 15 MIN. SWI, SDFN.

02/20/15 - 100 SX OF CLASS G CMT W/ 1/4# POLYFLAKE @ 15.8 PPG. LEAVE 3 BBLS CMT ON CICR. PUH TO 3600'. CIRCULATE WELL CLEAN. TOO H AND LD ALL BUT 1410' OF TBG. SWI, SDFN.

02/23/15 - SANJEL COULD NOT MAKE IT TO LOCATION. TOO H W/ TBG. SWI, SDFN.

02/24/15 - RIH AND SET 8-5/8" CIBP @ 80'. TEST PLUG TO 1000# FOR 15 MIN, HELD GOOD. RDMO CONCORD 2