

Charge to Hookup and Put Seltzer-Aon  
pump.

Oil, Water, Gas Separator from Northpoint-Industries

114 Pumping Unit with Electric Motor from B.W.A.B.

United Power Transformers Hookup

5,000' Tested 2 3/8 tubing from Mission Supply

5,000' of rods 1 1/2-7 8-7/8 from Vessels Oil & Gas Co.

DJR Hookup- Separator

Oil instead well ser. tubing rods

Highland ReBuild 1 3/4 X 2 X 16 TAD

Oil instead Truck to Break down and Setup Pumping Unit.

Hamlin Electric for Hookup from Transformers to Pumping Unit.

Sand for pad

Hamlin Electric  
Trench and put in new line from Transformers to Pumping Unit.

Marcus Trucking, Had Tractor leveled Pad Helped Pumping Unit.

Dump Regulator from Entertech

10/16/1993

Seltzer

1-A

Moved in Okmstead well ser. Rigged up. Run  
tubing for production. Tagged Bottom at 4970  
Set end of tubing at 4950. 18' Below Perfs.

Rigged to run rods, 8- $\frac{7}{8}$  187  $\frac{3}{4}$ . Spaced  
Seated pump. Clamped off. Rigged down

20' Mud Anchor Tubing count 1592  $\frac{3}{8}$

Anchor - Catcher 1  $\frac{1}{2}$  Its Above SW.

Rod Count 187  $\frac{3}{4}$  8- $\frac{7}{8}$  Subs 113  $\frac{1}{2}$  62  $\frac{3}{4}$  8  $\frac{3}{4}$  2  $\frac{3}{4}$

Pump 1  $\frac{1}{2}$  X 2 X 16 FHD.

Mission Stock  
Shipped out

Preferred Testers

Fort Morgan, Colorado 80701  
303-867-8517

Sheet 1 of 1 Sheets

Date 9-14-93

CUSTOMER'S  
NAME

CLS Acres Inc

LOCATION Seitzer 1-A

TESTED TO 7000 MILES

ARTICLE tubing O.D.-I.D. 3

SIZE 2 3/8 WEIGHT 4.7 GRADE J RANGE 2 THREAD 8 T&C 1/2

PIECES	FEET	INCHES	FEET	INCHES	FEET	INCHES	FEET	INCHES	FEET	INCHES	FEET	INCHES
1	31	70	32	—	30	05	31	05	29	50	30	85
2	29	40	31	30	31	90	31	50	31	95	30	30
3	30	10	30	05	30	20	31	50	31	30	30	50
4	30	10	30	50	31	80	31	80	31	20	31	10
5	30	70	32	50	30	35	31	55	29	50	28	80
6	30	70	30	50	31	90	31	10	30	25	31	45
7	31	70	31	50	31	40	31	55	30	80	31	45
8	30	55	32	50	31	50	31	—	30	20	31	80
9	31	35	30	50	30	45	31	75	31	10	31	60
10	30	20	32	50	31	40	31	65	31	10	31	30
11	31	90	30	65	30	40	31	60	31	60	31	45
12	30	40	32	55	30	20	30	70	28	40	30	55
13	31	95	31	—	30	40	30	55	31	60	31	10
14	30	25	31	90	30	50	31	30	29	80	31	55
15	31	30	31	80	30	50	31	—	31	70	31	45
16	29	30	32	—	30	60	30	85	30	70	31	65
17	30	55	30	70	30	55	30	65	31	95	28	20
18	28	80	29	80	31	95	30	20	31	50	28	40
19	31	70	31	95	30	30	31	30	30	50	31	45
20	31	25	30	90	29	40	29	90	31	90		
21	29	60	30	40	31	30	29	20	31	70		
22	31	80	30	90	31	50	30	30	30	90		
23	29	50	30	15	31	90	30	10	31	40		
24	30	05	31	25	28	20	30	—	31	50		
25	31	55	30	60	31	50	31	25	30	45		
COL. TOTAL	766	40	780	40	770	15	774	35	771	90	583	95

COL. TOTAL		
COL. TOTAL		
COL. TOTAL		
COL. TOTAL		
COL. TOTAL		
COL. TOTAL		
GRAND TOTAL	444	715

SHEET 1		SHEET 1	
SHEET 2		SHEET 2	
SHEET 3		SHEET 3	
SHEET 4		SHEET 4	
SHEET 5		SHEET 5	
SHEET 6		SHEET 6	
TOTAL JOINTS		TOTAL FEET	

— THANK YOU —



Mission - BHC  
Shipped out

Preferred Testers

Fort Morgan, Colorado 80701  
303-867-8517

Sheet 1 of 1 Sheets

Date 9-24-93

CUSTOMER'S NAME C L S Acres Inc LOCATION Selitser, IA

TESTED TO 7000 MILES

ARTICLE tubing O.D.-I.D. 3/8 SIZE 2 3/8 WEIGHT 4.7 GRADE J RANGE 2 THREAD 8rd T&C long

PIECES	FEET	INCHES	FEET	INCHES	FEET	INCHES	FEET	INCHES	FEET	INCHES	FEET	INCHES
1	29	75										
2	31	80										
3	32	—										
4	31	20										
5	29	70										
6	31	60										
7	32	55										
8	32	55										
9	32	60										
10	32	50					144					
11	31	65					25					
12	32	60					169					
13	32	70										
14	32	60										
15	32	75										
16	32	60										
17	32	60										
18	32	60										
19	32	60										
20	32	60										
21	32	55										
22	32	60										
23	32	50										
24	31	10										
25	32	60										
COL TOTAL												
COL TOTAL												
COL TOTAL												
COL TOTAL												
COL TOTAL												
COL TOTAL												
GRAND TOTAL	802	90										

SHEET 1		SHEET 1	
SHEET 2		SHEET 2	
SHEET 3		SHEET 3	
SHEET 4		SHEET 4	
SHEET 5		SHEET 5	
SHEET 6		SHEET 6	
TOTAL JOINTS		TOTAL FEET	

THANK YOU