

US ROCKIES REGION

Anadarko Daily Summary Report

Well: REYNOLDS 7-24

Project: COLORADO-WELD-NAD83-UTM13

Site: REYNOLDS 7-24 PAD

Rig name no.: BASIC 1509/1509

Event: CONST- CAP WELL WORK

Start date: 9/18/2014

End date: 9/22/2014

Spud date: 9/24/2006

Active datum: RKB @4,929.00usft (above Mean Sea Level)

UWI: SW/NE/0/3/N/68/W/24/0/0/6/0/N/1,696.00/E/0/1,666.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	09/18/2014		MIRU BASIC 1509. RU PUMP. UNHANG WELL. RU HEAT WAVES HOT OILER. WORK RODS TRYING TO UNSEAT PUMP W/NO SUCCESS. SHEAR HOOKS TOOL. BACK OFF RODS. LD RODS ON TRAILER. SWI SDFN
2	09/19/2014		RELEASE TBG ANCHOR, TOO H 36 STANDS, WET TBG, RU LUBRICATOR SWAB TBG DRY, TOO H, MIRU WL PU 4-1/2 CIBP RIH SET @ 7260' RD, PU SN TIH LAND @ 7209' W/ 228 JTS, ND BOPS NU WH TESTED TO 5000 PSI, SHUT WELL IN SDFN.
3	09/22/2014		RD PUMP. RDMO. INSTALL CHAINLINK FENCE

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: REYNOLDS 7-24			
Project:COLORADO-WELD-NAD83-UTM13		Site:REYNOLDS 7-24 PAD	Rig name no.:ENSIGN 319/319
Event: ABANDONMENT		Start date: 2/6/2015	End date: Spud date: 9/24/2006
Active datum: RKB @4,929.00usft (above Mean Sea Level)		UWI: SW/NE/0/3/N/68/W/24/0/0/6/0/N/1,696.00/E/0/1,666.00/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	02/06/2015	7490	Road rig to location, MIRU Ensign # 319, RU Pump & tank lines, SDFN, CTTY.
2	02/09/2015	7490	CT,SM,Pressures=0#,MIRU Core-Tech WL & RIH W/ SV stacked out@ 300' paraffin stuck on tools, MIRU Hot oil services: "NOTE" SEE TIME SUMMARY., Drop standing valve RIH W/ Slickline tag SV@7198' valve went through S/N Retagged SV@ 7260' POOH, SEE COMMENTS.
3	02/10/2015	7490	CT, MIRU HS TESTING. Test in 230 jts. RD HS. Circulate hole for 30 min. MIRU Sanjel Spot 40 sx from 7260'-6660' LD 92 jts and spot 40 sx from 4350'-3890'. RDMO Sanjel. LD 24 jts & circulate clean. Pull 6 stands. Blow out lines SWI. CTTY.
4	02/11/2015	7490	CT. RIH w/ 6 stands & picked up 10 jts from trailer & tagged @ 3754'. TOOHD ND BOP's, ND WH. Unland csg & stacked out. NU BOP's to SC. Pulled 5000# over. RU Warrior WL cut casing @ 1710'. RDMO WL. Circ. hole for 30 min. TOOHD w/ 40 jts & 1 stub 4.5 csg & LD
5	02/12/2015	7490	CT. TIH w/ 5 & 1/4 jts tag TOC @ 168'. ND BOP's RU Warrior WL RIH w/ 8.675" CIBP set @ 80'. NU BOP's & pressure test 8.675" CIBP to 1000# for 15 min. Good test. ND BOP's. RDMO Ensign 319. Move rig 319 back to Ensign yard
6	03/06/2015	7490	Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 71'. Filled casing stub with 36 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.

COMMENTS:

02/09/15 - RD Coretech,ND wellhead, NU BOPs,Orders are to pull TBG to derrick, Released SanJel & Water trucks,Naill Hydrotester, Coretech,PU & Tag CIBP@ 7260', TOOHD W/ TBG SB and Tally out 228 JTS + 2 Tag JTS, SWI, Drain pump & tank lines, SDFN, CTTY.

02/11/15 - on float. TIH w/ 28 stands & 1 jt 2.375 to 1788'. Circulate for 1 hour. MIRU Sanjel Spot 550 sx Type III cement from 1800' to 250'. RDMO Sanjel. TOOHD & LD 50 jts & circulate clean. Lay down remaining 6 jts and SWI. Drain pump and lines and SDFN. CTTY.