
Joe Brnak
Base Production Team Lead
Greeley Base Production Group

direct: 970.304.5108
cell: 970.381.1234
fax: 970.304.5099

jbrnak@nobleenergyinc.com



----- Forwarded by Joe Brnak/NobleEnergy/Samedan on 03/24/2014 11:08 AM -----

From: Ryan Olson/Denver/NobleEnergy/Samedan
To: Joe Brnak/NobleEnergy/Samedan@SAMEDAN, Erich Zwaagstra/Platteville/NobleEnergy/Samedan@SAMEDAN
Cc: Johanna Ostrum/Denver/NobleEnergy/Samedan@Samedan, Paula Phifer/Platteville/NobleEnergy/Samedan@SAMEDAN, dirk.sutphin@state.co.us
Date: 03/24/2014 10:32 AM
Subject: Champlin Amoco 01 309

Joe/Erich-

I spoke with Dirk Sutphin at the COGCC about this re-entry. He would like us to drill cement down to 1700' before calling it good. From there we will set a 50 sk plug, come uphole to 770' and then set our (planned) plug of 347 sks bringing cement to surface. Let me know if you have any questions

Thanks,

Ryan Olson
Production Engineer
Wattenberg Business Unit

direct: (720) 587-2370
Cell: (970) 987-4603
rolson@nobleenergyinc.com

