

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-ROEDER 14-7A			
Project:COLORADO-WELD-NAD83-UTM13		Site:HSR-ROEDER 14-7A	Rig name no.:LEED 716/716
Event: CONST- CAP WELL WORK		Start date: 3/27/2015	End date: Spud date: 6/25/1991
Active datum: RKB @5,001.99usft (above Mean Sea Level)		UWI: 0/3/N/65/W/7/0/SWSE/6/0/0/0/0/0/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	03/27/2015		PRIOR TO RIG MOVE. MIRU CANARY S/L. TIH W/FISHING TOOLS. NO TOOLS IN HOLE. TAG FILL @ 7929 KB. RDMO S/L. MIRU LEED 716. RU PUMP/TANK. SDFN
2	03/30/2015		550/0/SURF 0. BD & KILL WELL W/20 BW-BIO. NDWH. NUBOP. RELEASE PACKER. TOO. LD PACKER. PU RBP. TIH & SET RBP @ 6860. CIRC GAS OUT. TEST CSG/RBP TO 1000. GOOD TEST. PUH TO 6000. PUMP 2 SX SAND. TOO. NDBOP. UNLAND CSG. NU DOUBLE ENTRY FLANGES. NUBOP. SDFN
3	03/31/2015		TIH W/1-1/4 TBG TO 1600. CIRC & COND HOLE W/ALCOMER 74L. PUMP 20 BBLS 10# MUD @ 1600'. PUH TO 1400'. SWI SDFN
4	04/01/2015		RU BAKER CEMENTERS. PUMP 10 BW. 290 SX TYPE III W/1/4LB/SK CELLO FLAKE MIXED @ 14.8 PPG & 1.33 CUFT/SK. DISP W/1/2 BW. PUH TO 400. CIRC W/35 BW. RD BAKER. NDBOP. REMOVE D ENTRY FLANGES. RELAND CSG. NUBOP. SDFN
5	04/02/2015		RU WARRIOR W/L. RUN CBL FROM 4000 TO SURF. GOOD CEMENT. TOC @ 394. RD W/L. TIH. CIRC SAND OFF RBP. RELEASE RBP. TOO. LD RBP. RU HS T. PU PACKER. TIH HYDROTESTING TO 6K. RD HS T. NDBOP. NUWH. LAND W/147 JTS, PACKER,72 JTS,XN,NC.EOT @ 7061KB. SEE REMARKS:
REMARKS:			

04/02/15 - LOAD & TEST CSG/PACKER TO 1000. GOOD TEST. TEST WH TO 5000. GOOD TEST. HOOKUP WH TO FLOWLINE. RD PUMP. RDMO LEED 716. SDFN