

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ERNIE F ADAMSON GAS UNIT 1

Project: COLORADO-WELD-NAD83-UTM13

Site: ERNIE F ADAMSON GAS UNIT 1

Rig name no.: ECWS 7/7

Event: RE ENTER

Start date: 1/6/2015

End date: 4/7/2015

Spud date: 1/29/1975

Active datum: RKB @4,905.00usft (above Mean Sea Level)

UWI: SW/SW/0/2/N/65/W/21/0/0/6/PRIME/S/990.00/W/0/990.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	01/06/2015		MIRU. NUBOP. SDFN.
2	01/07/2015		Rig out pump & lines. PU DC. Strip on 7 8/8 mill. TIH. Tag at 40'. Drill to 46'. Getting gravel & cement back in returns. Lost 180 BBL water to well. Lost circ. Wait on LCM. SDFN.
3	01/08/2015		RU Hopper in suction line of pump. Pumped 40 BBL w/ 5 bags Magfiber. Pumped 100 bbl @ 3 BPM / 0 PSI. Ordered mud w/ LCM. Wait on mud. Hook up to mud truck. Went to oped csg valve & ground caved in at wellhead. SDFN.
4	01/09/2015		LD DC. NDBOP. RDMO.
5	04/07/2015		Dug up surface casing. Cut casing 6' below GL. Cement @ surface in surface casing, no additional cement necessary. Capped casing with a metal plate containing well info. Backfilled.
6	04/07/2015		TIME : 17:00, ROUTE : N/A, WINS: H9420, PROJECT TYPE: RE-ENTER P&A, PROD: -, BATT#: N/A, GATHERER: N/A, STATION: N/A, LINE : N/A, COMMENTS: RE-P&A'd OFFLINE.