

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-MELVIN CAMP 11-31

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-MELVIN CAMP 11-31

Rig name no.: ECWS 7/7

Event: ABANDONMENT

Start date: 3/31/2015

End date: 4/16/2015

Spud date: 6/22/1994

Active datum: RKB @4,957.99usft (above Mean Sea Level)

UWI: 0/3/N/65/W/31/0/SWNE/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	03/31/2015		MIRU ECWS 7. Had to use winch trucks to spot everything. SDFN.
2	04/01/2015		Control well. NDWH. NUBOP. TOO H & tally. RU Pioneer. Ran gauge ring to 7100. Set CIBP at 7050' . TIH. Circ. Test CIBP to 3000 for 15 min. Held good. SDFN.
3	04/02/2015		Spotted in tbg trlr w/ cat. Spotted in cementers w/ cat. EOT at 7040'. RU Sanjel. Pumped 20 sx G cement w/ 20% SF. Good returns thru out job. TOO H & LD tbg. SDFN.
4	04/06/2015		Perf at 4710' . Break circ. Circ heavy mud out of well. RU Sanjel. Pumped 20 BBL SMS and 250 sx Type 2 cement . Dropped wiper plug and disp to 4160'. ISIP = 1075 PSI. SDFN.
5	04/07/2015		RU Pioneer. RIH. Tag cement at 4073' . POOH to 1355'. Jet cut csg at 1355' . Unland csg. NUBOP. Could not break circ. Worked csg for 3 hr. TOO H w/ csg. Put mule shoe on csg. TIH. Circ down to 1345'. RU Sanjel. Pump 20 BBL Sapp, 300 sx Type 3 cement . TOO H.
6	04/08/2015		RU Pioneer. Tagged cement at 340' . Set Thunderbird CIBP at 90' . Test CIBP to 1000 for 15 min. Held good. RDMO.
7	04/16/2015		Dug up surface casing. Cut casing 6' below GL. Tagged @ 67'. Filled casing stub with 37 bags 5000# cement . Capped casing with a metal plate containing well info. Backfilled.
8	04/16/2015		TIME : 13:30, ROUTE : E13, WINS: 76931, PROJECT TYPE: P&A, PROD: CD/NB, BATT#: 34003692, GATHERER: KMG, STATION: 46463, LINE : NA, COMMENTS: P&A'd OFFLINE.