

# **DUCO INC.**

**2403 ½ East Main**

**PO BOX 416**

**Rangely Colorado, 81648**

**Taiga Fed 7-21-4-102**

**Rio Blanco County, Colorado**

**ALL CEMENT PUMPED WAS CLASS G PORTLAND  
CEMENT MIXED WITH FRESH WATER 5.5 GALLONS PER  
SACK. WEIGHT 15.8LBS PER GALLON**

4/08/2015 Safety meeting & JSA move Travel to location rig up equipment, ndwh, nubops, unset packer p.o.o.h w/ tbg lay packer down s.w.i.f.n.

4/09/2015 travel to location safety meeting JSA. Ru pump and tank well had 250 psi blew well down ruwl, r.i.h w/cibp set @ 3170 dump 10 sks 2 bbls cement on top of cibp, test csg on test, rdwl, pick up packer r.i.h to isolate holes, csg had holes from 1800 Ft. to surface. P.o.o.h w/ packer. R.i.h w/tbg e.o.t @ 1850 mix and pump 25 sks 5 bbls class g cement 15.8 lb. p.o.o.h 12 jts wash up. Swifn.

4/10/2015 Travel to location safety meeting JSA. Rih w/tbg tag t.o.c @ 1570, eot @ 1560 pump 53 sks cement 10.5 bbl class g cement 3 % kcl, flush tbg w/ fresh, p.o.o.h w/tbg. Ruwl, r.i.h shoot holes @ 850 and 333 rdwl, r.i.h tag t.o.c @ 1300, e.o.t @ 1296 pump 53 sks 10.5 bbls class g cement 15.8 lb. 3% kcl, flush w/ fresh, p.o.o.h w/tbg wait on cement 4 hours, r.i.h e/ tbg tag t.o.c @ 1000 eot @ 996 pump 53 sks 10.5 bbls class g cement 15.8 lb. flush w/fresh p.o.o.h w/tbg. Swifn.

4/13/2015 Travel to location safety meeting JSA. R.i.h w/tbg tag t.o.c @ 757 filled hole got cir up surface csg. Pump 128 sks 25 bbls class g cement back to surface flush w/fresh p.o.o.h w/ tbg, ND bops rig down equipment,

dig out 4 Ft. below ground surface cut of well head top cap w/ 8 sks 1.5 bbls, weld on info plate back fill hole. Turn location over to reclamation.

**P&A Was witnessed by:**

**Jack Rich– Foundation energy.**

**Jeff Rector w/ DUCO INC.-970-629-2614. Cement & Work**

**Forman.Adam Daniels w/ DLD PIPE RECOVERY SERVICE. WIRE LINE**  
**970-263-4800.**