

CEMENT JOB REPORT



CUSTOMER MARATHON OIL - XML			DATE 10-SEP-11		F.R. # 1001851650		SERV. SUPV. LANCE N WEBB				
LEASE & WELL NAME PAWNEE CREEK 9-57-18 #1M - API 051233366600C			LOCATION 18-9N-57W			COUNTY-PARISH-BLOCK Weld Colorado					
DISTRICT Brighton			DRILLING CONTRACTOR RIG #			TYPE OF JOB Surface					
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		PHYSICAL SLURRY PROPERTIES							
Cement Plug, Rubber, Top 8-5/8 in		Centralizer, with Pins, 8-5/8 in		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER	
		Float Collar, Auto Fill, 8-5/8 - 8rd									
MATERIALS FURNISHED BY BJ											
Fresh water				0	8.34	0	0	00:00	25		
Type III + additives				248	14.5	1.41	6.83	01:30	62.11	40.33	
Fresh water				0	8.34	0	0	00:00	34.13		
Available Mix Water 200 Bbl. Available Displ. Fluid 200 Bbl.				TOTAL			121.24		40.33		
HOLE			TBG-CSG-D.P.				COLLAR DEPTHS				
SIZE	% EXCESS	DEPTH	SIZE	WGT.	TYPE	DEPTH	GRADE	SHOE	FLOAT	STAGE	
12.25	0	667	8.625	32	CSG	670	J-55	670	625	0	
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID	
SIZE	WGT	TYPE	DEPTH	BRAND & TYPE		TOP	BTM	SIZE	THREAD	TYPE	WGT.
				No Packer		0	0	0	8.625	8RD	WATER BASED MU
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator	
38	BBLS	Fresh water	8.34	250	0	0	0	0	3930	2500	Rig
Circulation Prior to Job											
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>						Circulation Time: 2		Circulation Rate: 5 BPM			
Mud Density In: 8.7 LBS/GAL Mud Density Out: 8.7 LBS/GAL						PV & YP Mud In: 2		PV & YP Mud Out: 2			
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> Units:						Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>					
Displacement And Mud Removal											
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>						Amount Bled Back After Job: 1 BBLS					
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL						Method Used to Verify Returns: Visual					
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO						Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES					
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROICATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE											
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES						Quantity: 6		Type: <input checked="" type="checkbox"/> BOW <input type="checkbox"/> RIGID			
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD											
Plugs											
Number of Attempts by BJ: 0 Competition: 0						Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES Quantity:					
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES					
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Top of Plug: 0 FT			Bottom of Plug: 0 FT		
Squeezes (Update Original Treatment Report for Primary Job)											
BLOCK SQUEEZE <input type="checkbox"/> SHOE SQUEEZE <input type="checkbox"/> TOP OF LINER SQUEEZE <input type="checkbox"/> PLANNED <input type="checkbox"/> UNPLANNED <input type="checkbox"/>											
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0		Fluid Weight: 0 LBS/GAL	
Casing Test (Update Original Treatment Report for Primary Job)											
Casing Test Pressure: 0 PSI With 0 LBS/GAL Mud						Time Held: 00 Hours 00 Minutes					
Shoe Test (Update Original Treatment Report for Primary Job)											
Depth Drilled out of Shoe: 0 FT						Target EMW: 0 LBS/GAL			Actual EMW: 0 LBS/GAL		
Number of Times Tests Conducted: 0						Mud Weight When Test was Conducted: 0 LBS/GAL					
Problems Before Job (I.E. Running Casing, Circulating Well, ETC)											
None											

CEMENT JOB REPORT



Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)

None

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)

None

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: None

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	4000 PSI
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>	
05:00	0	0	0	0	NA	Arrive on location	
07:30	0	0	0	0	NA	Spot trucks	
08:30	0	0	0	0	NA	Safety meeting	
09:10	1007	0	0	0	H2O	Low psi test	
09:12	4206	0	0	0	H2O	High psi test	
09:15	108	0	5	25	H2O	H2o spacer	
09:23	160	0	4.5	63	CMT	Batch/weigh/pump cmt @ 14.5ppg	
09:40	0	0	0	0	NA	Shut down drop plug	
09:45	141	0	5	0	H2O	Start displacement	
09:47	200	0	4	21	H2O	Caught cmt slowed rate	
09:50	241	0	3	28	H2O	Slowed rate	
09:54	925	0	0	38	H2O	Bumped plug float held	

BUMPED PLUG <input checked="" type="checkbox"/> Y <input type="checkbox"/> N	PSI TO BUMP PLUG 250	TEST FLOAT EQUIP. <input checked="" type="checkbox"/> Y <input type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 1	TOTAL BBL. PUMPED 125	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y <input checked="" type="checkbox"/> N	Service Supervisor Signature:
--	-------------------------------	---	--------------------------------------	--------------------------------	----------------------------	--	-----------------------------------

X David Southworth



BJ Services JobMaster Program Version 3.50
Job Number: 1001851650
Customer: Marathon
Well Name: Pawnee Creek 9-57-18-1M

