

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: MOSER 28-03			
Project:COLORADO-WELD-NAD83-UTM13		Site:MOSER 28-03	
Event: ABANDONMENT		Rig name no.:CONCORD 3/3	
Start date: 4/22/2015		End date: 5/7/2015	
Active datum: RKB @4,843.99usft (above Mean Sea Level)		Spud date: 9/16/1992	
UWI: NE/NW/0/3/N/65/W/28/0/0/6/PM/N/503.00/W/0/1,953.00/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	04/22/2015		LOCATION WITH STRING FENCE, MIRU CONCORD RIG 3, BLOW DOWN WELL & KILL IT W/ 40 BBLs OF WATER AND BIOCIDe, ND WH NU BOP's ON A 3000 PSI SLIP WHI WELLHEAD 2 7/8. SWI SDFN.
2	04/23/2015		SAFETY MEETING, TALLY OUT 221 JTS OF 1.66 TBG, 7198 FT, RU FTS WIRELINE RIH W/ 2.25 GAUGE RING GOOD RUN NO OBSTRUCTIONS. PU 2.16 CIBP FOR 2 7/8 CSG RIH SET IT @ 7160 RD FTS WL. RU HYDROTESTER PU SN TEST IN 220 JTS 1.66 7158 FT RD TESTER. CIR GAS OUT PT.
3	04/27/2015		No pressure on well, TOOHD LD 100 jts of 1.66 tbg. RU J-W RIH shot SQ holes @ 4310' RDWL broke circulation ND BOP & WH RU Sanjel's cement head, tried to circulate but couldn't get circulation RD cement head unlanded csg, NU BOP RUWL jet cut csg @ 4300' SWI
4	04/28/2015		NO PRESSURE ON WELL. PUH 8 JTS, TRIED TO CIRCULATE BUT NO SUCCESS. PULL 60 JTS TOTAL AND BROKE CIRCULATION. TIH CIRCULATE WELL DOWN TO 4300'. RU SANJEL PUMP 20 BBL SMS & 190 SX CLASS G CMT 15.8 PPG 1.15 FT3/SX. TOOHD SWI TIH TAG TOC @ 3598' W/ 115 JTS. PUH TO 1330, LD REMAINDER. CIRCULATE WELL LIGHT MUD IN RETURNS. RU SANJEL PUMPED 5bbl WATER 10bbl SAPP 20bbl WATER AND 350SX OF TYPE III CMT 14.8ppg 1.33 ft3/sx RD SANJEL. PUH TO 160' AND CIRCULATE CLEAN. TOOHD, SWI
5	04/29/2015		RIH W/ 21 JTS AND TAG TOC @ 630'. CONTACT K. KUZIO TO CONFIRM TAG IS SUFFICIENT. TOOHD LD ALL 2 7/8" TBG. ND BOP. RU J-W WL AND SET 8 5/8" CIBP (from STS) @ 80'. RD WL. PT 8 5/8" CIBP TO 1000psi FOR 15 MINUTES, HELD GOOD. RDMD CONCORD 3
6	04/30/2015		Dug up surface casing. Cut casing 6' below GL. Tagged @ 80'. Filled casing stub with 43 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
7	05/07/2015		TIME : 10:30, ROUTE : E14, WINS: C3757, PROJECT TYPE: P&A, PROD: CD, BATT#: 36159112, GATHERER: DCP, STATION: 213235, LINE : N/A, COMMENTS: P&A'd OFFLINE.
8	05/07/2015		

COMMENTS:

04/23/15 - CSG & CIBP TO 3000 PSI 15 MIN GOOD TEST, RU SANJEL SAFETY MEETING, ESTABLISH CIR W/ 1 BBL PUMP 5 BBLs AHEAD + 20 SKS CLASS G W/ 0.3% OF CFR + 0.3% OF ASM-3 PREBLEND MIX AT 15.8# AND 1.33 CUFT/SX RATE 1.5BL @ 2000 PSI. PUH TO 6060 LD 35 JTS, REVERSE CIR .