

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MIXON HAROLD R GU #1

Project: COLORADO-WELD-NAD83-UTM13	Site: MIXON HAROLD R GU #1	Rig name no.: LEED/721
Event: ABANDONMENT	Start date: 4/16/2015	End date: 5/13/2015
Active datum: RKB @4,939.99usft (above Mean Sea Level)		UWI: 0/2/N/67/W/25/O/SWSW/6/O/O/O/O/O/O/O

Report no.	Report date	MD (usft)	24 hr summary
1	04/16/2015		MIRU LEED 721, KILL WELL TP-500#, CP-500#, SP-0#, ND WH, NU BOP, TOO, SDFN
2	04/21/2015		TIH W/BIT, SCRAPER & 252JTS 2.375" TBG TO 7929', TOO, TIH W/CIBP & 251JTS 2.375" TBG ATTEMPTED TO SET @7897', WAS UNABLE TO SET CIBP, TOO & INSPECT CIBP, SDFN
3	04/22/2015		RIH W/CIBP SET @ 7900', TIH W/251 JTS 2.375"TBG, CIRCULATE GAS OUT, PT CIBP TO 1100# FOR 15MIN GOOD TEST, TOO, LOAD WELL, RIH W/CBL & RECORD FROM 7900' TO SURFACE, RIH W/DUMP BAILER & 2SX CMT ON CIBP, SDFN
4	04/23/2015		RIH SHOOT SQUEEZE HOLES @ 7200' & 6800', RIH SET CIRC @ 6832', TIH W/217JTS 2.375" TBG & STINGER, STING INTO CIRC @ 6832', BREAK CIRCULATION, PUMP 190SX CMT, PUH TO 5731', CIRCULATE CLEAN, TOO, SDFN
5	04/24/2015		RIH SHOOT SQZ HOLES @ 4758' & 4350', RIH SET CIRC @ 4380', TIH W/139JTS 2.375" TBG, STING INTO CIRC, CIRCULATE, PUMP 310SX CMT, TOO, RIH SHOOT SQZ HOLES @ 1350' & 740', TIH W/25JTS 2.375" TBG SET CIRC @ 775', CIRC, PUMP 440SX CMT, PUH, CIRC, TOO, SDFN
6	04/27/2015		TIH TAG TOC @ 745' W/24JTS 2.375"TBG, CIRCULATE FULL RETURNS, GET INJECTION TEST 0.5BPM @ 600#, WAIT FOR TRUCK STUCK IN MUD, PUMP 40SX CMT PLUG FROM 745' TO 250', PUH TO 346', CIRCULATE CLEAN, TOO, CLOSED BOP & PUMP 2.2BBL INTO SQZ HOLE LEAVE 500#, SDFN
7	04/28/2015		TIH W/14 JTS 2.375" TBG & TAG TOC @ 450', TOO, RIH CUT CSG @ 235', ND BOP, ND WH, UNLAND CSG, NU WH, WU BOP, CIRCULATE FULL RETURNS, TOO LD CSG, TIH W/11JTS 2.375"TBG TO 346', PUMP 60SX CMT PLUG 346'-100', PUH TO 96', CIRCULATE, TOO, SDFN
8	04/29/2015		TIH W/4JTS 2.375" TBG & TAG TOC @ 100', TOO, ND BOP, ND WH, RIH SET CIBP @ 80', NU WH, PT CIBP TO 1000# FOR 15MIN GOOD TEST, RDMO LEED 721 TO MILLER CARLA "C" 2
10	05/13/2015		TIME : 16:00, ROUTE : W17, WINS: 74493, PROJECT TYPE: P&A, PROD: J-SAND, BATT#: 34002396, GATHERER: KMG, STATION: 08021, LINE : NA, COMMENTS: P&A'd OFFLINE.
9	05/13/2015		DUG UP SURFACE CASING. CUT CASING 6' BELOW GL. TAGGED @ 80'. FILLED CASING STUB WITH 51 BAGS 5000 PSI CEMENT. CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO. BACKFILLED.