

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: BARCLAY 15-14

Project:COLORADO-WELD-NAD83-UTM13

Site:BARCLAY 15-14

Rig name no.:ECWS 9/9

Event: CONST- CAP WELL WORK

Start date: 11/17/2014

End date: 11/20/2014

Spud date: 4/29/2006

Active datum: RKB @4,941.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/14/0/SWSE/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	11/17/2014		road rig to loc,call pumper to remove locks from WH, call loc crew to fill hole, wait on skid loader and dirt to backfill hole, MIRU ECWS 9, wait on pumper to remove padlocks from WH and valves, SDFN
2	11/18/2014		TP-750, CP-750, BLOW DOWN AND CONTROL WELL W/55 BBLS, ND WELL HEAD NU BOP AND TBG EQUIPMENT, MIRU PRS AND EMI WHOLE TALLY OOH, TOTAL PULL 237JTS ALL GOOD, MIRU PIONEER WIRELINE AND SET CIBP @ 7170', RDMO WIRELINI DRAIN EQUIPMENT SDFN.
3	11/19/2014		HYDRO TEST IN HOLE W/PROD TBG, TEST IN 227 JTS RDMO TESTER, ROLL GAS OUT AND PRES TEST CIBP TO 1000PSI, MIRU BAKER CEMENT CREW AND PUMP 30SX OF CLASS "G" 15.8# AND DESPLACE W/25.7 BBLS POOH TO 6770' ROLL CLEAN, L/D PIPE, ND BOP AND T/H, N/U TA VALVE, SDFN
4	11/20/2014		RD RIG PUMP AND LINES, PU LOCATION.

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: BARCLAY 15-14

Project: COLORADO-WELD-NAD83-UTM13

Site: BARCLAY 15-14

Rig name no.: LEED/721

Event: ABANDONMENT

Start date: 5/6/2015

End date: 5/21/2015

Spud date: 4/29/2006

Active datum: RKB @4,941.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/14/0/SWSE/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	05/06/2015		WAIT FOR DIRT TO FILL HOLE AROUND WH, FILL HOLE AROUND WH, MIRU LEED 721, ND TA VALVE, NU WH, NU BOP, SDFN
2	05/07/2015		TIH W/36JTS 2.375"TBG, TAG STRINGERS, WORK TBG THROUGH, CIRCULATE, TIH W/182JTS 2.375"TBG TAG TOC @ 6769', PUH TO 4622', CIRCULATE FULL RETURNS, PUMP 35SX CMT PLUG FROM 4622' TO 4110', PUH TO 3897', CIRCULATE CLEAN, LD 5JTS, SDFN
3	05/11/2015		TIH TAG TOC@4208', TOO H, RIH TAG @ 1150', TIH W/BIT TO 1408', TOO H, RIH CUT CSG@1240', ND BOP, ND WH, NU BOP, CIRCULATE FULL RETURNS, TOO H LD CSG, TIH W/43JTS TBG TO 1344', CIRCULATE, PUMP 200SX CMT PLUG FROM 1344'-750', PUH TO 100', CIRCULATE, TOO H, SDFN
4	05/12/2015		TIH TAG TOC W/20JTS 2.375"TBG @ 643', TOO H LD TBG, ND BOP, ND WH, RIH SET CIBP @ 80', PT CIBP, TO 1000# FOR 15MIN, GOOD TEST, RDMO TO SHARKEY 9-35
5	05/21/2015		DUG UP SURFACE CASING. CUT CASING 9.5' BELOW GL. TAGGED @ 69'. FILLED CASING STUB WITH 66 BAGS 5000 PSI CEMENT. CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO. BACKFILLED.
6	05/21/2015		TIME : 15:30, ROUTE : W15, WINS: 74420, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34002998, GATHERER: KMG, STATION: 45424, LINE : NA, COMMENTS: P&A'd OFFLINE.