

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-SHARKEY 9-35

Project: COLORADO-WELD-NAD83-UTM13

Site: PLATTE 9-35 PAD

Rig name no.: LEED/721

Event: ABANDONMENT

Start date: 5/12/2015

End date: 6/8/2015

Spud date: 5/16/2001

Active datum: RKB @4,753.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/35/0/SENE/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	05/12/2015		MIRU LEED 721, KILL WELL TP-400#, CP-400#, SP-150#, ND WH, NU BOP, TOO H, SDFN
2	05/13/2015		RIH W/GR TO 6910', RIH & SET CIBP @ 6863', TIH W/220JTS 2.375"TBG + 2 10' SUBS TO 6859', CIRCULATE GAS OUT, FULL RETURNS, PT CIBP TO 1000# FOR 15MIN GOOD TEST, PUMP 25SX CMT PLUG FROM 6859'-6426', PUH TO 5896', CIRCULATE CLEAN, TOO H, SDFN
3	05/14/2015		RIH SHOOT SQZ HOLES @ 4320' & 3920', TIH SET CIBP @ 3947' W/127JTS 2.375"TBG + 10' SUB, CIRCULATE FULL RETURNS, PUMP 140SX CMT, PUH TO 2850', CIRCULATE CLEAN, TOO H, SDFN
4	05/18/2015		RIH CUT CSG 970', ND BOP, ND WH, UNLAND CSG, NU BOP, CIRCULATE FULL RETURNS, TOO H LD CSG, TIH TO 1072' W/34JTS 2.375"TBG & 2 10' SUBS, CIRCULATE FULL RETURNS, PUMP 140SX CMT PLUG FROM 1072'-516', PUH TO 100', CIRCULATE CLEAN, TOO H, SDFN
5	05/19/2015		TIH W/19JTS 2.375" TBG & TAG TOC @ 588', TOO H LD TBG, ND BOP, ND WH, RIH SET CIBP @ 80', PT CIBP TO 1000# FOR 15MIN, GOOD TEST, RDMO LEED 721 TO MOSER FARM UP 41-9 4
6	06/08/2015		Dug up surface casing. Cut casing 6' below GL. Tagged @ 68'. Filled casing with 33 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
7	06/08/2015		TIME : 10:30, ROUTE : N23, WINS: 75530, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34001942, GATHERER: KMG, STATION: 46508, LINE : NA, COMMENTS: P&A'd OFFLINE.