

CEMENT JOB REPORT



CUSTOMER BAYSWATER EXPLORATION &		DATE 05-JAN-15	F.R. # 10011129928		SERV. SUPV. ROBERT HORAN		
LEASE & WELL NAME MATRIX #M-29HN - API 05123406980000		LOCATION 29-6N-65W		COUNTY-PARISH-BLOCK Weld Colorado			
DISTRICT Brighton		DRILLING CONTRACTOR RIG #		TYPE OF JOB Surface			
SIZE & TYPE OF PLUGS	LIST-CSG-HARDWARE	MECHANICAL BARRIERS		MD	TVD	HANGER TYPES MD TVD	
9-5/8" Top Cem Plug, Nitrile cvr, Phe	Alum Baffle Plate, Slip On, 9-5/8	NONE				NONE	
	Cement Basket, Slip On, 9-5/8 in						
	Centralizer, with Pins, 9-5/8 in						
	Float Shoe/Poppet Valve 9-5/8 - 8r						
MATERIALS FURNISHED BY BJ		LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES			
Fresh Water	N/A	SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	PUMP TIME HR:MIN	
Type III Cement + Adds	C01-005-15	0	8.34	0	0	00:00	
Fresh Water	N/A	216	14.5	1.40	6.80	01:50	
		0	8.34	0	0	00:00	
Available Mix Water 500 Bbl.		Available Displ. Fluid 500 Bbl.		TOTAL		124.95 34.96	
HOLE		TBG-CSG-D.P.				COLLAR DEPTHS	
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD TVD GRADE
12.25	30	760	8.921	9.625	36	CSG	748 748 J-55
LAST CASING			PKR-CMT RET-BR PL-LINER		PERF. DEPTH		TOP CONN
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH
						NO PACKER	
DISPL. VOLUME			DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED
54	BBLS	Fresh Water	8.34	0	0	0	0
MAX TBG PSI			MAX CSG PSI		MIX WATER		
Operator			Operator		FRAC TANK		
Circulation Prior to Job							
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>				Circulation Time: 1			
Mud Density In: 8.7 LBS/GAL				Mud Density Out: 8.7 LBS/GAL			
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>				Units:			
PV & YP Mud In: 6				PV & YP Mud Out: 6			
Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>							
Displacement And Mud Removal							
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>				Amount Bled Back After Job: 2 BBLS			
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL				Method Used to Verify Returns: VISUAL			
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES			
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE							
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES				Quantity: 8			
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD				Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID			
Plugs							
Number of Attempts by BJ: 0				Competition: 0			
Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Quantity:			
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES			
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Top of Plug: 0 FT			
				Bottom of Plug: 0 FT			
Squeezes (Update Original Treatment Report for Primary Job)							
BLOCK SQUEEZE <input type="checkbox"/>				SHOE SQUEEZE <input type="checkbox"/>			
TOP OF LINER SQUEEZE <input type="checkbox"/>				PLANNED <input type="checkbox"/>			
UNPLANNED <input type="checkbox"/>							
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES			
PSI Applied: 0				Fluid Weight: 0 LBS/GAL			
Casing Test (Update Original Treatment Report for Primary Job)							
Casing Test Pressure: 0 PSI				With 0 LBS/GAL Mud			
Time Held: 00 Hours 00 Minutes							
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE							

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 NONE

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES 4186 PSI	
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>	
06:45	0	0	0	0	N/A	YARD CALL	
08:30	0	0	0	0	N/A	SAFETY MEETING	
08:45	0	0	0	0	N/A	LEAVE YARD	
09:00	0	0	0	0	N/A	ARRIVE LOCATION	
09:05	0	0	0	0	N/A	STAGE TRUCKS	
12:15	0	0	0	0	N/A	SAFETY MEETING	
12:45	3	0	1	2	H2O	LOAD LINES	
12:48	4186	0	0	0	H2O	PRESSURE TEST	
12:52	28	0	3.4	10	H2O	SPACER FRESH	
12:54	28	0	3.4	10	H2O	SPACER DYE	
13:00	336	0	4.2		CMT	BATCH, WEIGH,PUMP 14.5#	
13:17	0	0	0	0	N/A	SHUT DOWN / DROP PLUG	
13:20	387	0	5	10	H2O	DISPLACEMENT	
13:31	40	0	2.4	40	H2O	RATE CHANGE	
13:35	54	0	2.4	54	H2O	BUMP PLUG	
13:43	0	0	0	9	N/A	CHECK FLOATS / DONE	
13:45	0	0	0	0	N/A	SAFETY MEETING	
BUMPED PLUG <input type="checkbox"/> Y <input checked="" type="checkbox"/> N	PSI TO BUMP PLUG 1085	TEST FLOAT EQUIP. Y <input checked="" type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 12	TOTAL BBL. PUMPED 135	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y <input checked="" type="checkbox"/> N	Service Supervisor Signature:

