

FORM
5Rev
09/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

400855426

Date Received:

06/29/2015

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☒ Final completion ☐ Preliminary completion

OGCC Operator Number: 10261

Contact Name: Paul Gottlob

Name of Operator: BAYSWATER EXPLORATION AND PRODUCTION

Phone: (720) 420-5747

Address: 730 17TH ST STE 610

Fax:

City: DENVER State: CO Zip: 80202

API Number 05-123-40703-00

County: WELD

Well Name: Matrix

Well Number: P-29HC

Location: QtrQtr: SESW Section: 29 Township: 6N Range: 65W Meridian: 6

Footage at surface: Distance: 555 feet Direction: FSL Distance: 2263 feet Direction: FWL

As Drilled Latitude: 40.452962 As Drilled Longitude: -104.688588

GPS Data:

Date of Measurement: 07/07/2015 PDOP Reading: 1.5 GPS Instrument Operator's Name: Bryan Johnson

** If directional footage at Top of Prod. Zone Dist.: 644 feet. Direction: FSL Dist.: 1160 feet. Direction: FEL

Sec: 29 Twp: 6N Rng: 65W

** If directional footage at Bottom Hole Dist.: 470 feet. Direction: FNL Dist.: 1137 feet. Direction: FEL

Sec: 29 Twp: 6N Rng: 65W

Field Name: GREELEY

Field Number: 32760

Federal, Indian or State Lease Number:

Spud Date: (when the 1st bit hit the dirt) 02/01/2015 Date TD: 02/24/2015 Date Casing Set or D&A: 02/26/2015

Rig Release Date: 03/21/2015 Per Rule 308A.b.

Well Classification:

☐ Dry ☒ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

Total Depth MD 11863 TVD** 7101 Plug Back Total Depth MD 11848 TVD** 7101

Elevations GR 4708 KB 4731 Digital Copies of ALL Logs must be Attached per Rule 308A ☐

List Electric Logs Run:

Mud in .las & .pdf, Gamma in .las & .pdf, CBL in .pdf

CASING, LINER AND CEMENT

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	12+1/4	9+5/8	36	0	748	250	0	748	VISU
1ST	8+3/4	7	26	0	7,820	685	50	7,820	CBL
1ST LINER	6+1/8	4+1/2	11.6	6844	11,859	385	6,844	11,863	CALC

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	
SHARON SPRINGS	7,073	7,163	NO	NO	
NIOBRARA	7,470	7,536	NO	NO	
FORT HAYS	7,693	7,770	NO	NO	
CODELL	7,770	11,848	NO	NO	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: Paul Gottlob

Title: Regulatory & Engin. Tech. Date: 6/29/2015 Email: paul.gottlob@iptenergyservices.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
<u>Attachment Checklist</u>			
400856104	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
400859398	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400868796	Other	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
<u>Other Attachments</u>			
400855426	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400855994	PDF-MUD	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400855995	LAS-MUD	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400855996	PDF-GAMMA RAY	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400855998	LAS-GAMMA RAY	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400856114	DIRECTIONAL DATA	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400856926	PDF-CEMENT BOND	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Permit	Returned to draft. Form not due until 60 days from rig release for entire pad. No as built supplied.	6/30/2015 12:05:17 PM

Total: 1 comment(s)