

CEMENT JOB REPORT



CUSTOMER BAYSWATER EXPLORATION &		DATE 01-APR-15	F.R. # 10011146987		SERV. SUPV. TRAVIS TOLMAN		
LEASE & WELL NAME ARELLANO #T-10-9HN - API 05123411140000		LOCATION 10-5N-65W		COUNTY-PARISH-BLOCK Weld Colorado			
DISTRICT Brighton		DRILLING CONTRACTOR RIG # FRONTIER 8		TYPE OF JOB Surface			
SIZE & TYPE OF PLUGS	LIST-CSG-HARDWARE	MECHANICAL BARRIERS		MD	TVD	HANGER TYPES MD TVD	
9-5/8" Top Cem Plug, Nitrile cvr, Phe	Float Collar, Auto Fill, 9-5/8 - 8rd						
	Guide Shoe, Cement Nose, 9-5/8 i						
	Centralizer, with Pins, 9-5/8 in						
	Cement Basket, Slip On, 9-5/8 in						
MATERIALS FURNISHED BY BJ		LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES			
		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	PUMP TIME HR:MIN	
Fresh Water		0	8.34	0	0	10	
Type III Cement + Adds		250	14.5	1.40	6.80	61.8	
Fresh Water		0	8.34	0	0	54.89	
Fresh Water		0	8.34	0	0	10	
Available Mix Water 400 Bbl.		Available Displ. Fluid 360 Bbl.		TOTAL		136.69 40.06	
HOLE		TBG-CSG-D.P.				COLLAR DEPTHS	
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD
12.25	30	800	8.921	9.625	36	CSG	790
							790
							J-55
							790
							746
							0
LAST CASING		PKR-CMT RET-BR PL-LINER		PERF. DEPTH		TOP CONN	
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH
						No Packer	0
							9.625
							8RND
							WATER BASED
							8.5
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED
58.5	BBLS	Fresh Water	8.34	236	0	0	0
							0
							2816
							2000
							Rig tank
Circulation Prior to Job							
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>				Circulation Time: 1			
Mud Density In: 8.5 LBS/GAL				Mud Density Out: 8.5 LBS/GAL			
PV & YP Mud In: 0				PV & YP Mud Out: 0			
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> Units:				Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>			
Displacement And Mud Removal							
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>				Amount Bled Back After Job: .5 BBLS			
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL				Method Used to Verify Returns: Visual			
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES			
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE							
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES				Quantity: 8		Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID	
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD							
Plugs							
Number of Attempts by BJ: 0				Competition: 0			
Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Quantity:			
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES			
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Top of Plug: 0 FT			
				Bottom of Plug: 0 FT			
Squeezes (Update Original Treatment Report for Primary Job)							
BLOCK SQUEEZE <input type="checkbox"/>		SHOE SQUEEZE <input type="checkbox"/>		TOP OF LINER SQUEEZE <input type="checkbox"/>		PLANNED <input type="checkbox"/> UNPLANNED <input type="checkbox"/>	
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0		Fluid Weight: 0 LBS/GAL	
Casing Test (Update Original Treatment Report for Primary Job)							
Casing Test Pressure: 0 PSI				With 0 LBS/GAL Mud		Time Held: 00 Hours 00 Minutes	
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: None							

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 None

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 None

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 None

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES 3414 PSI	
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>	
08:25	0	0	0	0	N/A	Leave district	
09:14	0	0	0	0	N/A	Arrive on location, 35 miles, running casing	
09:17	0	0	0	0	N/A	Spot trucks	
09:21	0	0	0	0	N/A	Pre rig up safety meeting	
11:00	0	0	0	0	N/A	Pre job safety meeting	
11:38	15	0	1.5	2	H2O	Load lines	
11:40	3414	0	0	0	H2O	Pressure test	
11:45	126	0	6	10	H2O	Fresh water spacer	
11:48	121	0	6	10	H2O	Dyed water spacer	
11:52	164	0	4	61.8	CMT	Batch, weigh, pump cement @ 14.5# (250sks)	
12:19	0	0	0	0	N/A	Down, drop plug	
12:28	214	0	6.4	34	H2O	Displacement	
12:46	301	0	4.8	16	H2O	Slow rate	
12:49	351	0	2	8.5	H2O	Slow rate	
12:53	974	0	0	0	H2O	Bump plug (58.5bbls)	
12:57	979	0	0	0	H2O	Check float (.5bbl back)	
12:59	0	0	0	0	N/A	Rig down safety meeting	
BUMPED PLUG <input type="checkbox"/> Y <input checked="" type="checkbox"/> N	PSI TO BUMP PLUG 351	TEST FLOAT EQUIP. <input type="checkbox"/> Y <input checked="" type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 12.5	TOTAL BBL. PUMPED 143	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y <input type="checkbox"/> N	Service Supervisor Signature:

