

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: TALLGRASS 14-17

Project:COLORADO-WELD-NAD83-UTM13

Site:TALLGRASS 19-17 PAD

Rig name no.:BASIC 1549/1549

Event: WELL WORK EXPENSE

Start date: 7/8/2015

End date:

Spud date: 4/11/2009

Active datum: KB @5,126.00usft (above Mean Sea Level)

UWI: 0/1/N/68/W/17/0/NESW/6/PM/S/1,347.00/W/0/1,413.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	07/08/2015		MIRU BASIC 1549 TBG/CSG=150 CONTROL WELL NDWH NUBOP EMI PROD TBG OUT NO BAD TBG TIH W/ RBP SET W/ 175 JNTS @ 5526' ROLL GAS OUT TEST TO 1000# GOOD TEST TOO H W/ RETRIEVING HEAD NDBOP NDWH UNLAND CSG NU DUAL ENTRY EQUIP NUBOP SWI SDFN
2	07/09/2015		SCP=20 PSI OPEN TO FLAT TANK TIH W/ 1.66" TBG TO 1500' C&CH MIRU CEMENTERS PUMP FOX HILLS ANNULAR FILL 135 SKS TYPE III (32 BBLS) TOO H W/ TBG NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG W/ MANDREL @ 45000# PULL NU 5KWH NUBOP SWI WOC
3	07/10/2015		SCP=0 MIRU E-LINE RUN CBL FROM 1700-SURFACE TOC=820' TIH W/ RETRIEVING HEAD TAG SAND CIRCULATE CLEAN LATCH ONTO RELEASE RBP TOO H LD TOOLS PU NC XN NIPPLE TIH LAND PROD TBG W/ 249 JNTS @ 7848' BROACH TO XN NDBOP NUWH SWI RDMO