

Anadarko Daily Summary Report

Well: MITCHELL 20-25

Project:COLORADO-WELD-NAD83-UTM13

Site:MITCHELL 20-25

Rig name no.:ENSIGN 350/350

Event: WELL WORK EXPENSE

Start date: 7/17/2015

End date:

Spud date: 6/21/2009

Active datum: KB @5,109.00usft (above Mean Sea Level)

UWI: 0/1/N/68/W/25/0/SWSE/6/PM/S/1,245.00/E/0/1,320.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	07/17/2015		SPOT IN EQUIPMENT, MIRU ENSIGN 350, RU PUMP LINES, SHUT DOWN FOR WEEKEN WILL RETURN 07/20/2015
2	07/20/2015		BLOW DOWN WELL & KILL IT W/ 50 BBLS, ND WH NU BOP's, DROP DOWN TAG SAND @ 7971, CO SAND TO 8052, RU PRS & EMI TBG OUT OF THE HOLE 250 jts 2.375" ALL GOOD YELLOW BAND, PU 4.5 RBP TIH W/ 236 JTS SET IT @ 7431 KB, CIR GAS PT TO 1K HELD GOOD, TOOHD W/ 236 JTS.
3	07/21/2015		ND BOP's UNLAND 4.5 CASING, NU DUAL ENTRY FLANGES & BOP's, 34 JTS 1.66, TAG HARD, ESTABLISH CIR W/ 10 BBLS, CIR DOWN TO 1150 COULDN'T PASS, WAS GETTING CMT IN THE RETURNS, CIRCULATED CLEAN, SHUT WELL IN SDFN.
4	07/22/2015		0 PSI ON WELL, MIRU SANJEL, PUMP 10 BBLS OF SMS, 5 FRESH, MIX & PUMP 70 SX TYPE 3 CMT @14.8 PPG & 1.33 CF/SX, WASH UP, RDMO SANJEL, TOOHD LD 18 JTS OF 1.66" TBG, PUTTING EOT @502', C&CH, TOOHD LD ALL 1.66" TBG, ND BOPS, RELAND 4-1/2" CSG, NU BOPS, SWI, SDFN
5	07/23/2015		RU CUTTERS WIRELINE, RIH TO 1650 RUN CBL TO SURFACE, PU RETRIEVING HEAD TIH W/ 236 JTS 2.375 CIR SAND OFF OF RBP, RELEASE RBP & TOOHD LD 4.5 RBP, PU XN NIPPLE TIH W/ 250 JTS 2.375, BROACH TBG TO XN NIPPLE, ND BOP'S NU WH, TORQUE & TEST WH TO 5000 PSI TEST

COMMENTS:

07/23/15 - GOOD, LAND END OF TUBING @ 7862 KB W/ 250 JTS 2.375, RDMO ENSIGN 350, SWI SDFN. (TALKED TO ANNE KRAMER AND DANIEL NOTARY ABOUT SURFACE PRESSURE)