

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-SCOTTDALE RANCHES 14-35

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-SCOTTDALE RANCHES 12-35 PAD

Rig name no.: ECWS 7/7

Event: ABANDONMENT

Start date: 8/4/2015

End date:

Spud date: 2/26/1995

Active datum: RKB @4,746.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/35/0/NWSW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	08/04/2015		RU SUMMIT SLICKLINE, FISH PLUNGER & BUMPER SPRING, TAG S.N. @ 7885' & TD @ 7939', MIRU ECWS #7, BLEED WELL DOWN, KILL WELL, NU BOP, RU FLOOR & TONGS, SWI, SDFN
2	08/05/2015		TOOH w/ TBG, RU FMC WIRELINE, RIH w/ 2.70" GAUGE RING & JUNK BASKET TO 7650', GYRO WELL FROM SURFACE TO 7650', WAITING ON WIRELINE, RD WIRELINE, SWI, SDFN
3	08/06/2015		RU FMC WIRELINE, SET THUNDERBIRD 3-1/2" CIBP @ 7650', RD WIRELINE, TIH w/ 2.06 TBG, TAG CIBP @ 7650', PUH, EOT @ 7640', RU SANJEL CEMENTERS, PUMP 30SX(8.1BBLS) OF 15.8# 1.51YIELD CLASS G CEMENT, TOOH, LD TBG, SWI, SDFN
4	08/07/2015		RU FMC WIRELINE, SHOOT HOLES @ 4230', CIRCULATE WELL, ND BOP & WELLHEAD, RU 3-1/2" CEMENT HEAD, RU SANJEL CEMENTERS, PUMP 195SX(39.9BBLS) OF 15.8# 1.15YIELD CLASS G CEMENT, DISPLACE CEMENT TO 3800' w/ 34.5BBLS OF WATER, SWI w/ 250PSI, SDFN
5	08/10/2015		RU FMC. Tag at 2100. TIH w/ tbg. Tag cement agt 2150. Called engineer. TOOH. RIH w/ jet cutter. Cut csg at 820. TOOH & LD 3.5" csg. TIH w/ tbg. EOT = 920. RU Sanjel. Pumped 115 sx Type 3 cement. TOOH & LD tbg. SDFN.
6	08/11/2015		NDBOP. RU FMC. RIH. Tag cement at 502'. Set 8 5/8 CIBP at 80'. Test CIBP to 1000 PSI for 15 min. Held good. RDMO.
7	08/24/2015		DUG UP SURFACE CASING. CUT CASING 6' BELOW GL. TAGGED @ 65'. FILLED CASING STUB WITH 34 BAGS 5000 PSI CEMENT. CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO. BACKFILLED.