



BISON

Bison Oil Well Cementing Inc.
1547 Gaylord St
Denver, CO 80206
303-296-3010

Invoice

Date	Invoice #
7/2/2015	80289

Bill To
Renegade Oil & Gas 6155 S. Main Street, Suite 210 Aurora, CO 80016


42100 Cement Squeeze - #2

Location	Well Name & No.	Terms	Job Type		
Weld, CO	State P#2	Net 30	Squeeze		
Item	Description	Qty	U/M	Rate	Amount
Pump Charge-Ot...	Pump Charge-Other	1		3,000.00	3,000.00
MILEAGE	Mileage charge	66		1.50	99.00
MILEAGE	Mileage charge	66		1.50	99.00
MILEAGE	Mileage charge	66		1.50	99.00
	Subtotal of Services				3,297.00
Type G Cement	Type G Cement	225	Sack	21.00	4,725.00T
	Subtotal of Materials				4,725.00
					8,022.00

Please Remit Payment To:

Bison Oil Well Cementing, Inc.
P.O. Box 29671
Thornton, CO 80229

Subtotal	\$8,022.00
Sales Tax (2.9%)	\$137.03
Total	\$8,159.03
Balance Due	\$8,159.03



Bison Ull Well Cementing
Single Cement Surface Pipe

Customer
Well Name

RENEGADE OIL & GAS
STATE P # 2

INVOICE #
LOCATION
FOREMAN
Date

80289
ADAMS
AARON
7/2/2015

Treatment Report Page 2

DESCRIPTION OF JOB EVENTS

Safety Meeting		Displace 1			Displace 2			Displace 3			Displace 4		
MIRU	9:00 AM												
	8:20AM	BBLS	Time	PSI	BBLS	Time	PSI	BBLS	Time	PSI	BBLS	Time	PSI
		0	9:21AM	10	0	5:15PM	700	0			0		
		10	0.5	10	10	5:19PM	730	10			10		
	9:05AM	20			20	5:22PM	980	20			20		
CIRCULATE		20			20	5:22PM	980	20			20		
		30			30	5:29PM	1290	30			30		
		40			40	5:36PM	1520	40			40		
		50			50	5:44PM	1680	50			50		
M & P		60			60	5:55PM	1880	60			60		
	Time	Sacks											
	9:09AM	76	70		70			70			70		
	5PM	151	80		80			80			80		
		0	90		90			90			90		
Fourth Plug		100			100			100			100		
First Plug		110			110			110			110		
	9	120			120			120			120		
	18	130			130			130			130		
Second Plug		140			140			140			140		
		150			150			150			150		
Third Plug													
Water Temp	49F												

Notes:

MOVED IN RIGID UP. HAD SAFETY MEETING. PUMED DOWN 1 INCH TUBING. PUMED 3 BBLS OF H2O. BO GET CIRCULATION THEN MIXED & PUMED 75 SX OF G CEMENT @ 15.8 FROM 423 FT TO SURFACE. DISPLACED 5 BBLS OF H2O.

.5 BLS OF CEMENT TO THE PIT

SECOND TIME PUMPED 150SX THRU SQUEEZE HOLES @7305 PACKER SET @ 6000 DISPLACED 3BBLS SHORT OF HOLES

HELD 800 PSI ON CASEING 4 JOB CASING ABOVE PACKER ALL GOOD

X
Work Performed

X
Title

X
Date

SERIES 2000

