

US ROCKIES REGION

Anadarko Daily Summary Report

Well: PLUTT P01-13

Project: COLORADO-WELD-NAD83-UTM13

Site: PLUTT P01-13

Rig name no.: ECWS 7/7

Event: ABANDONMENT

Start date: 8/11/2015

End date:

Spud date: 5/2/2004

Active datum: RKB @4,772.99usft (above Mean Sea Level)

UWI: SW/SW/0/3/N/67/W/1/0/0/6/PM/S/465.00/W/0/475.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	08/11/2015		MIRU. RU CoreTech. Fished tools. Ran Gyro survey from 0-7150. Ran BHP gradient survey from 7238 to 0 stopping every 1000'. SDFN.
2	08/12/2015		Controll well. NDWH. NUBOP. TOO & tally tb. RU FMC. Ran gauge ring to 7200. Set CIBP at 7165. TIH. Hydrotest tb to 3000 PSI into hole. Circ. Test csg to 1000 PSI for 15 min. Held good. SDFN.
3	08/13/2015		EOT + 7160. RU Sanjel. Pumped 35 sx Type 1 cement. TOO & LD 3000' tb. SB rest. RU FMC. Shot squeeze holes. TIH w/ 4.5" CIRC. Set CIRC at 4007. RU Sanjel. Pumped 20 BBL SMS, spacer, 210 sx Type 2 cement. Had full returns thru out job. TOO. SDFN.
4	08/14/2015		RU FMC. Jet cut csg at 910'. TOO & LD 4.5" csg. TIH w/ 1010' tb. RU Sanjel. Pumped 10 BBL SAPP, spacer, 235 sx Control set C cement. got cement back in returns. TOO & LD tb. SDFN.
5	08/17/2015		NDBOP. RU FMC. Tag cement at 100'. Set 8 5/8" CIBP at 80'. Test CIBP to 1000 PSI for 15 min. Held good. RDMO.
6	08/27/2015		Redzone. Dug up surface casing. Cut casing 5'6" below GL. Tagged @ 82'. Filled casing stub with 38 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.