

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: GREENLEAF 3N-2HZ

Project:COLORADO-WELD-NAD83-UTM13

Site:GREENLEAF 14-2HZ PAD

Rig name no.:MAJOR DRILLING 42/42

Event: ABANDONMENT

Start date: 12/10/2014

End date: 12/12/2014

Spud date: 12/1/2014

Active datum: RKB @4,860.00usft (above Mean Sea Level)

UWI: GREENLEAF 3N-2HZ

Report no.	Report date	MD (usft)	24 hr summary
4	12/10/2014	1054	MOB REMAINING RIG COMPONENTS TO GREENLEAF 3N-2HZ WELL, RIG UP DIVERTEI SYSTEM, HOLD SAFETY MTG, TIH- WASHING AND REAMING TO BOTTOM CIRC EVERY 275'
5	12/11/2014	1054	MOB REMAINING EQUIPMENT TO LOCATION, RIG UP DIVERTER SYSTEM, HOLD SAFETY MEETING, WASH AND REAM TO BOTTOM
6	12/12/2014	1054	WASH AND REAM T/ 1054', CIRC, LDDP, BREAK OFF BIT/BIT SUB, TIH OPEN ENDED, CIRC, SET FIRST CEMENT PLUG,LDDP T/ 550', SET SECOND CEMENT PLUG, LDDP-WASH OUT PIPE, RELEASE RIG @ 08:15