

**FORM
INSP**Rev
05/11**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

DE	ET	OE	ES
----	----	----	----

Inspection Date:

09/17/2015

Document Number:

675101853

Overall Inspection:

SATISFACTORY**FIELD INSPECTION FORM**

Location Identifier	Facility ID	Loc ID	Inspector Name:	On-Site Inspection	2A Doc Num:
	441602	441601	GRANAHAH, KYLE	<input type="checkbox"/>	

Operator Information:OGCC Operator Number: 100264Name of Operator: XTO ENERGY INCAddress: 382 CR 3100City: AZTEC State: NM Zip: 87410

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED
- ☐ INSPECTOR REQUESTS FORM 42 WHEN CORRECTIVE ACTIONS ARE COMPLETED

Contact Information:

Contact Name	Phone	Email	Comment
Neitzel, Mark	505-486-2609	mark_neitzel@xtoenergy.com	drilling inspections
Burger, Craig		craig.burger@state.co.us	
Dooling, Jessica		Jessica_Dooling@xtoenergy.com	Piceance Creek insp

Compliance Summary:QtrQtr: NWSE Sec: 15 Twp: 1S Range: 97W**Inspector Comment:**

On location to witness Surface cement job - Did not receive a form 42 regarding cement notice. During displacement of first stage cement came to surface - 41 bbls cement to surface - Scott Seely w/XTO decided to not pump the second stage of the cement job and to pump downhole a cancellation tool to open then close the DV tool located at 1392'.

Related Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status	
441602	WELL	XX	04/27/2015		103-12269	North Piceance 197-15A1	DG	<input checked="" type="checkbox"/>

Equipment:Location Inventory

Special Purpose Pits: _____	Drilling Pits: _____	Wells: <u>1</u>	Production Pits: _____
Condensate Tanks: <u>1</u>	Water Tanks: <u>2</u>	Separators: <u>1</u>	Electric Motors: _____
Gas or Diesel Motors: _____	Cavity Pumps: _____	LACT Unit: _____	Pump Jacks: _____
Electric Generators: _____	Gas Pipeline: _____	Oil Pipeline: _____	Water Pipeline: _____
Gas Compressors: _____	VOC Combustor: <u>1</u>	Oil Tanks: _____	Dehydrator Units: _____
Multi-Well Pits: _____	Pigging Station: _____	Flare: _____	Fuel Tanks: _____

Location

Signs/Marker:				
Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date
DRILLING/RECOMP	SATISFACTORY	Located at both ends of Rio Blanco CR 5		

Inspector Name: GRANAHAH, KYLE

Emergency Contact Number (S/A/V): SATISFACTORY

Corrective Date:

Comment: Emergency contact number and response plan posted in dog house and company man shack

Corrective Action:

Spills:

Type	Area	Volume	Corrective action	CA Date
------	------	--------	-------------------	---------

☐ Multiple Spills and Releases?

Venting:

Yes/No	Comment

Flaring:

Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date

Predrill

Location ID: 441602

Site Preparation:

Lease Road Adeq.: Pads: Soil Stockpile:

S/A/V:

Corrective Action: Date: CDP Num.:

Form 2A COAs:

Group	User	Comment	Date
OGLA	kubeczkd	Operator must ensure secondary containment for any volume of fluids contained at well site during drilling and completion operations (as shown on the Proposed BMPs attachment); including, but not limited to, construction of a berm or diversion dike, diversion/collection trenches within and/or outside of berms/dikes, site grading, or other comparable measures sufficiently protective of nearby surface water. Any berm constructed at the well pad location will be stabilized, inspected at regular intervals (at least every 14 days [per CDPHE requirements] and after significant precipitation events), and maintained in good condition. Berms or other containment devices shall be constructed to be sufficiently impervious (corrugated steel with poly liner) to contain any spilled or released material around crude oil, condensate, and produced water storage tanks.	03/19/2015
OGLA	kubeczkd	Operator shall pressure test pipelines in accordance with Rule 1101.e.(1) prior to putting into initial service any temporary surface or permanent buried pipelines and following any reconfiguration of the pipeline network.	03/19/2015

OGLA	kubeczkd	<p>As indicated on the drilling mud operations attachment, a closed loop system must be implemented during drilling. All cuttings generated during drilling with high chloride/TDS mud must be kept in tanks/containers or placed on a lined/bermed portion of the well pad; prior to disposition. The moisture content of any drill cuttings in a cuttings containment area or pile shall be as low as practicable to prevent accumulation of liquids greater than de minimis amounts.</p> <p>If the well is to be hydraulically stimulated, flowback and stimulation fluids must be sent to tanks, separators, or other containment/filtering equipment before the fluids can be placed into any pipeline or storage vessel located on the well pad; or into tanker trucks for offsite disposal. The flowback and stimulation fluid tanks, separators, or other containment/filtering equipment must be placed on the well pad in an area constructed to be sufficiently impervious to contain any spilled or released material.</p> <p>Potential odors associated with the completions process and/or with long term production operations must be controlled/mitigated.</p>	03/19/2015
OGLA	kubeczkd	Notify the COGCC 48 hours prior to start of pad construction, rig mobilization, spud, pipeline testing, start of hydraulic stimulation operations, start of flowback operations (if different than hydraulic stimulation operations), and pipeline testing using Form 42 (the appropriate COGCC individuals will automatically be email notified, including the LGD for hydraulic stimulation operations).	03/19/2015

S/A/V: SATISFACTORY**Comment:**

COA's met at time of inspection

CA:**Date:****Wildlife BMPs:**

BMP Type	Comment
Construction	<p>Certificate to Discharge Under CDPS General Permit No. COR-03000 Stormwater Discharges Associated with Construction. Certification No. COR-03C728</p> <ul style="list-style-type: none"> • A Field Wide Stormwater Management Plan (SWMP) for the Piceance Creek Program is on file at the XTO Energy Inc. (21459 CR5, Rifle, CO, 81650) office. A Site Specific SWMP including a Site Plan will be developed for each location. • Spill Prevention, Control and Countermeasures (SPCC) for the Piceance Creek Program is on file at the XTO Energy Inc. (21459 CR5, Rifle, CO, 81650) office. The Field Wide and Site Specific SWMPs each address SPCC during construction operations. • Inspections of the project site and maintenance of installed BMP's shall be conducted in accordance with the CDPHE CDPS permit and field wide plan. • The attached Table 1 lists BMP's which may be utilized during the construction phase and in development of the Site Specific SWMP. BMP selection is based on site specific conditions including topography, existing vegetation, timing, construction sequencing, etc.

S/A/V: SATISFACTORY**Comment:****CA:****Date:****Stormwater:****Comment:****Staking:****On Site Inspection (305):****Surface Owner Contact Information:**

Name: _____

Address: _____

Phone Number: _____

Cell Phone: _____

Operator Rep. Contact Information:

Landman Name: _____

Phone Number: _____

Inspector Name: GRANAHAH, KYLE

Date Onsite Request Received: _____	Date of Rule 306 Consultation: _____
Request LGD Attendance: _____	
<u>LGD Contact Information:</u>	
Name: _____	Phone Number: _____ Agreed to Attend: _____
<u>Summary of Landowner Issues:</u>	
<u>Summary of Operator Response to Landowner Issues:</u>	
<u>Onsite Inspection Memorandum Summarizing Discussions at Inspection as Attachment:</u>	

Facility

Facility ID: 441602	Type: WELL	API Number: 103-12269	Status: XX	Insp. Status: DG
---------------------	------------	-----------------------	------------	------------------

Cement

Cement Contractor

Contractor Name: Schlumberger

Contractor Phone: _____

Surface Casing

Cement Volume (sx): 1516

Circulate to Surface: YES

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): _____

Cement Volume (sx): _____

Good Return During Job: _____

Cement Type: _____

Comment:

Initially designed as a 2 stage surface cement job -
3855' TD
3845' Shoe
1392' DV tool
First stage -
Pump 333 bbls 12.7 ppg lead cement - 1070 sks, 1.75 yield, 9.09 gals/sk h20
Pump 92 bbls 15.8 ppg tail cement - 446 sks, 1.16 yield, 5.11 gals/sk h20
Drop wiper dart/plug and displace with 368 bbls mud - during displacement 41 bbls cement came to surface. Decision was made to cancel the second stage of the cement job and pump a cancellation tool to open and close DV tool located at 1392'. Will cut casing and verify cement to surface in 6 hrs.

Environmental

Spills/Releases:

Type of Spill: _____ Description: _____ Estimated Spill Volume: _____

Comment: _____

Corrective Action: _____ Date: _____

Reportable: _____ GPS: Lat _____ Long _____

Proximity to Surface Water: _____ Depth to Ground Water: _____

Water Well:

Lat _____ Long _____

DWR Receipt Num: _____ Owner Name: _____ GPS : _____

Field Parameters:

Sample Location: _____

Emission Control Burner (ECB): _____

Comment: _____

Pilot: _____ Wildlife Protection Devices (fired vessels): _____

Reclamation - Storm Water - Pit**Interim Reclamation:**

Date Interim Reclamation Started: _____ Date Interim Reclamation Completed: _____

Land Use: RANGELAND

Comment: _____

1003a. Debris removed? _____ CM _____
 CA _____ CA Date _____
 Waste Material Onsite? _____ CM _____
 CA _____ CA Date _____
 Unused or unneeded equipment onsite? _____ CM _____
 CA _____ CA Date _____
 Pit, cellars, rat holes and other bores closed? _____ CM _____
 CA _____ CA Date _____
 Guy line anchors removed? _____ CM _____
 CA _____ CA Date _____
 Guy line anchors marked? _____ CM _____
 CA _____ CA Date _____

1003b. Area no longer in use? _____ Production areas stabilized ? _____

1003c. Compacted areas have been cross ripped? _____

1003d. Drilling pit closed? _____ Subsidence over on drill pit? _____

Cuttings management: _____

1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? _____

Production areas have been stabilized? _____ Segregated soils have been replaced? _____

RESTORATION AND REVEGETATIONCropland

Top soil replaced _____ Recontoured _____ Perennial forage re-established _____

Non-Cropland

Top soil replaced _____ Recontoured _____ 80% Revegetation _____

1003 f. Weeds Noxious weeds? _____

Comment: _____

Overall Interim Reclamation _____

Final Reclamation/ Abandoned Location:

Inspector Name: GRANAHAH, KYLE

Date Final Reclamation Started: _____

Date Final Reclamation Completed: _____

Final Land Use: RANGELAND

Reminder: _____

Comment: _____

Well plugged _____

Pit mouse/rat holes, cellars backfilled _____

Debris removed _____

No disturbance /Location never built _____

Access Roads Regraded _____

Contoured _____

Culverts removed _____

Gravel removed _____

Location and associated production facilities reclaimed _____

Locations, facilities, roads, recontoured _____

Compaction alleviation _____

Dust and erosion control _____

Non cropland: Revegetated 80% _____

Cropland: perennial forage _____

Weeds present _____

Subsidence _____

Comment: _____

Corrective Action: _____

Date _____

Overall Final Reclamation _____

Well Release on Active Location ☐

Multi-Well Location ☐

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Blankets	Pass					
Gravel	Pass					
				MHSP	Pass	Secondary containment present
Compaction	Pass					
Berms	Pass					
Other	Pass					Track pad

S/A/V: SATISFACTOR
Y

Corrective Date: _____

Comment: No apparent soil migration; erosion or soil movement. BMP's in satisfactory condition at time of inspection.

CA: _____

Pits: ☒ NO SURFACE INDICATION OF PIT