

Daily Operations

Well Name: **Zamora 22-14V**

API/JWM 05-071-09444-0000		Field Name RATON-MAXWELL		QTR/QTR SENW		Section 14		Township 33S		Range 68W	
Spud Date 8/20/2008		Original KB Elevation (ft) 8,033.00		Ground Elevation (ft) 8,029.00		KB-Ground Distance (ft) 4.00		Total Depth (ftKB) 2,378.0			
Plug Back Total Depths											
Wellbore Name				Date				Depth (ftKB)			
Original Hole								2,079.0			
Daily Summary											
6/10/2015 06:00 - 6/10/2015 16:00											
Total AFE Amount (Cost)		Report Start Date 6/10/2015 06:00		Report End Date 6/10/2015 16:00		Daily Mud Field Est (Cost)		Daily Field Est Total (Cost)		Cum Field Est To Date (Cost) 1,386.75	
Job Category ABANDONMENT		Primary Job Type MOB/DEMOB				Secondary Job Type PERMANENTLY ABANDON					
Operations at Report Time											
Operations Summary Drive to location TIH w/66 jts & set CIBP @ 2080'. TOOH w/ tbg & setting tool. TIH w/tbg to 2080 & RU cementers. Mix & balance 240 sack plug from 2080' to surface Lay down tbg, raise floor, ND BOP & well head Dig out casing, cut casing, weld plate & bury dry hole marker RDMO											
Operations Next Report Period											
PBTB (All) (ftKB) Original Hole - 2,079.0											
Daily Contacts											
Job Contact						Position					
Kephart, Jeff											
Daily Costs											
Carry forward?	Gen	Sub	Sub Cat	Cost Des		Field Est (Cost)		Vendor			
Time Log											
Start Time	End Time	Dur (hr)	Com				Start Depth (ftKB)	End Depth (ftKB)	P/N		
06:00	07:00	1	Drive to location								
07:00	10:00	3	TIH w/66 jts & set CIBP @ 2080'. TOOH w/ tbg & setting tool. TIH w/tbg to 2080 & RU cementers. Mix & balance 240 sack plug from 2080' to surface								
10:00	12:00	2	Lay down tbg, raise floor, ND BOP & well head								
12:00	15:00	3	Dig out casing, cut casing, weld plate & bury dry hole marker								
15:00	16:00	1	RDMO								