

Report Printed on: FEB-10-14 20:37:49

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 None

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 None

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 None

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	3206 PSI
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
14:25	0	0	0	0	N/A	Leave yard	
16:41	0	0	0	0	N/A	Arrive on location	
16:45	0	0	0	0	N/A	Spot trucks	
16:55	0	0	0	0	N/A	Pre rig up safety meeting	
17:30	0	0	0	0	N/A	Pre job safety meeting	
18:13	45	0	1.5	2	H2O	Load pumps and lines	
18:15	3206	0	0	0	H2O	Pressure test pumps and lines	
18:20	298	0	4.5	15	H2O	Fresh water spacer w/dye	
18:27	273	0	3.6	125	CMT	Batch, weigh, and pump lead slurry @ 13 ppg	
19:05	273	0	3.5	35	CMT	Batch, weigh, and pump tail slurry @ 14.5 ppg	
19:21	0	0	0	0	N/A	Release plug	
19:26	500	0	4.9	70	H2O	Displacement	
19:43	526	0	3.7	30	H2O	Drop rate	
19:51	475	0	2.5	5	H2O	Drop rate	
19:53	0	0	0	0	H2O	Shut down stage cement	
19:56	475	0	2.4	3	H2O	Finish displacement	
19:56	1185	0	0	0	H2O	Bump plug start casing test, 63 bbls of cement to surface	
20:11	0	0	0	0	N/A	Check floats, floats held	
20:15	0	0	0	0	N/A	Pre rig down safety meeting	
21:00	0	0	0	0	N/A	Leave location	
23:00	0	0	0	0	N/A	Arrive back at yard	
BUMPED PLUG <input type="checkbox"/> Y <input type="checkbox"/> N	PSI TO BUMP PLUG 475	TEST FLOAT EQUIP. <input type="checkbox"/> Y <input type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 63	TOTAL BBL. PUMPED 285	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y <input type="checkbox"/> N <input type="checkbox"/>	Service Supervisor Signature: