

CEMENT JOB REPORT



CUSTOMER EXTRACTION OIL AND GAS				DATE 19-JUL-15		F.R. # 10011166243		SERV. SUPV. BRYAN J BARBARIGOS						
LEASE & WELL NAME WAAG #11 - API 05123403600000				LOCATION 19-7N-65W				COUNTY-PARISH-BLOCK Weld Colorado						
DISTRICT Brighton				DRILLING CONTRACTOR RIG #				TYPE OF JOB Intermediate						
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD			
7" Top Cem Plug, Nitrile cvr, Phen		Float Shoe 7 - 8rd		NONE				NONE						
		Float Collar, Al Flap, 7 - 8rd												
		Centralizer, with Fins, 7 in												
MATERIALS FURNISHED BY BJ				LAB REPORT NO.				PHYSICAL SLURRY PROPERTIES						
								SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER
Fresh Water				N/A				0	8.34	0	0	00:00	20	
Lead Slurry				07-039-15				478	12.7	1.86	9.98	04:15	158.06	113.56
Fresh Water				N/A				0	8.34	0	0	00:00	289.27	
UltraFlush II				N/A				0	11.5	0	0	00:00	20	
Tail Slurry				07-039-15				349	13.8	1.47	6.78	03:02	91.24	56.32
Available Mix Water 400 Bbl.				Available Displ. Fluid 700 Bbl.				TOTAL				578.57	169.88	
HOLE			TBG-CSG-D.P.							COLLAR DEPTHS				
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
8.75	25	7570	6.276	7	26	CSG	7550	7200	P-110	7550	7508	1		
LAST CASING			PKR-CMT RET-BR PL-LINER				PERF. DEPTH		TOP CONN		WELL FLUID			
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.	
8.9	9.63	36	CSG	804	804	NO PACKER	0	0	0	7	8RND	FRESH WATER	10.3	
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER			
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator				
287	BBLS	Fresh Water	8.34	1128	0	0	0	0	0	7968	5000	RIG		
Circulation Prior to Job														
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>						Circulation Time: 2			Circulation Rate: 7 BPM					
Mud Density In: 10.3 LBS/GAL Mud Density Out: 10.3 LBS/GAL						PV & YP Mud In:			PV & YP Mud Out:					
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> Units:						Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>								
Displacement And Mud Removal														
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>						Amount Bled Back After Job: BBLS								
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL						Method Used to Verify Returns: VISUAL								
Cement Returns at Surface: <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO						Were Returns Planned at Surface: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES								
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE														
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES						Quantity: 42			Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID					
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD														
Plugs														
Number of Attempts by BJ: 0 Competition: 0						Wiper Balls Used: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES Quantity: 0								
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES								
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Top of Plug: 0 FT			Bottom of Plug: 0 FT					
Squeezes (Update Original Treatment Report for Primary Job)														
BLOCK SQUEEZE <input type="checkbox"/> SHOE SQUEEZE <input type="checkbox"/> TOP OF LINER SQUEEZE <input type="checkbox"/> PLANNED <input type="checkbox"/> UNPLANNED <input type="checkbox"/>														
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES			PSI Applied: 0 Fluid Weight: 0 LBS/GAL					
Casing Test (Update Original Treatment Report for Primary Job)														
Casing Test Pressure: 2144 PSI With 10.3 LBS/GAL Mud						Time Held: 00 Hours 10 Minutes								
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING:														

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 NONE

PRESSURE/RATE DETAIL						EXPLANATION
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>
	PIPE	ANNULUS				TEST LINES 6000 PSI
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>
21:05	0	0	0	0	N/A	LEAVE YARD
22:05	0	0	0	0	N/A	ARRIVE ON LOCATION 44 MILES
23:00	0	0	0	0	N/A	SPOT TRUCKS
00:10	0	0	0	0	N/A	PRE-RIG UP MEETING
01:45	0	0	0	0	N/A	PRE-JOB MEETING
02:30	230	0	2	2	H2O	LOAD LINES
02:32	0	0	0	0	H2O	PRESSURE TEST LINE LOST O RING
03:07	6436	0	.5	1	H2O	PRESSURE TEST
03:10	348	0	5	20	H2O	SPACER FRESH WATER
03:20	361	0	3.9	20	H2O	SPACER ULTRA FLUSH II
03:26	577	0	4.8	150	CMT	LEAD 477SK BATCH/WEIGH/PUMP
04:13	160	0	2.8	87	CMT	TAIL
04:53	194	0	5.6	210	MUD	DROP PLUG/DISPLACEMENT
06:43	1240	0	4.1	30	MUD	SLOW RATE
05:50	1485	0	2.4	20	MUD	SLOW RATE
06:05	0	0	0	287	MUD	BUMP PLUG/JOB COMPLETE

BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	Service Supervisor Signature:
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	2116	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	37	587	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	