

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-HOUSTON "B" 6-16

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-HOUSTON "B" 6-16

Rig name no.: BASIC 1524/1524

Event: WELL WORK EXPENSE

Start date: 10/26/2015

End date:

Spud date: 3/29/1996

Active datum: RKB @4,773.99usft (above Mean Sea Level)

UWI: SE/NW/0/3/N/67/W/16/0/0/6/0/N/2,050.00/W/0/1,780.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	10/26/2015		MIRU SLICKLINE TAG FILL@ 7138'. MIRU BASIC 1524. BLOW WELL DOWN & KILL. ND WH, NU BOP'S UNLAND TBG 32K. MIRU EMI TOO H TALLYING W/222 JNT'S 2.375 GOOD RDMO EMI. RIH SET RBP@6768' W/222JNT'S. CIRCULATE HOLE. PSI TEST CSG TO 1000#. SPOT SAND. TOO H SWI SDFN
2	10/27/2015		ND, BOP'S, & WH, UNLAND 4.5' CSG@75K, NU FLANGE'S & BOP'S. PU MULE SHOE TIH(ANNULUS) W/ 1.25 TBG CIRCULATING IN SPOT'S TO 2059' W/63 JNT'S. MAKE SWEEP OF ALCOMER 74L. CIRCULATE CONDITION HOLE. TOO H 63JNT'S 1.25 TBG. SWI SDFN.
3	10/28/2015		TIH(ANNULUS) W/ 1.25 TBG CIRCULATING IN SPOT'S TO 4933' W/151JNT'S 1.25 TBG. MAKE SWEEP OF ALCOMER 74L. CIRCULATE CONDITIONING HOLE. PUH LD 5JNT'S EOT@4771' W/146JNT'S 1.25 TBG. SWI SDFN.
4	10/29/2015		TIH 5JNT'S EOT@4933' W/151JNT'S. CIRCULATE ANNULUS. SPOT 20BBL'S 10#MUD. PUH TO 4739'. MIRU SANJEL PUMP 360SX(72BBL'S) 1:1 POZ G CEMENT SHSX PLUG. PUH TO 1013' PUMP 130SX(31BBL'S) TYPE III FOXHILLS PLUG. TOO H. ND, RELAND CSG@60K, NU SWI SDFN.
5	10/30/2015		MIRU FMC WL LOG 5700'-10, FOXHILLS CEMENT TOC@347'-BOC@1080', & SHSX TOC@2450'-BOC@4750', RDMO. TIH TAG SAND ON RBP@6763' W/214JNT'S 2.375. CO SAND RELEASE RBP. TOO H. TIH LAND TBG@7025' KB W/222JNT'S 2.375. BROACH. ND, NU WH TORQUE & TEST. SWI. RDMO BASIC 1524 SDFN.