

**FORM
INSP**Rev
05/11**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

DE	ET	OE	ES
----	----	----	----

Inspection Date:
11/10/2015Document Number:
682400067Overall Inspection:
SATISFACTORY**FIELD INSPECTION FORM**

Location Identifier	Facility ID	Loc ID	Inspector Name:	On-Site Inspection	2A Doc Num:
	440813	440814	Binschus, Chris	<input type="checkbox"/>	

Operator Information:OGCC Operator Number: 69175Name of Operator: PDC ENERGY INCAddress: 1775 SHERMAN STREET - STE 3000City: DENVER State: CO Zip: 80203

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED
- ☐ INSPECTOR REQUESTS FORM 42 WHEN CORRECTIVE ACTIONS ARE COMPLETED

Contact Information:

Contact Name	Phone	Email	Comment
		COGCCInspections@extracti onog.com	All Inspectors

Compliance Summary:QtrQtr: NENE Sec: 1 Twp: 5N Range: 65W**Inspector Comment:**This is a construction re-inspection regarding corrective actions from inspection Doc. #682400052.**Related Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status	
440813	WELL	XX	02/08/2015		123-41126	LDS 1V-204	XX	<input checked="" type="checkbox"/>
440815	WELL	XX	02/08/2015		123-41127	LDS 1V-304	XX	<input checked="" type="checkbox"/>
440816	WELL	DG	11/11/2015		123-41128	LDS 1U-234	DG	<input checked="" type="checkbox"/>
440817	WELL	DG	11/02/2015		123-41129	LDS 1U-304	DG	<input checked="" type="checkbox"/>
440818	WELL	XX	02/08/2015		123-41130	LDS 1V-314	XX	<input checked="" type="checkbox"/>
440976	WELL	XX	02/27/2015		123-41209	LDS 1V-214	XX	<input checked="" type="checkbox"/>

Equipment:Location Inventory

Special Purpose Pits: _____	Drilling Pits: _____	Wells: <u>6</u>	Production Pits: _____
Condensate Tanks: _____	Water Tanks: <u>9</u>	Separators: <u>6</u>	Electric Motors: _____
Gas or Diesel Mortors: _____	Cavity Pumps: _____	LACT Unit: _____	Pump Jacks: _____
Electric Generators: _____	Gas Pipeline: _____	Oil Pipeline: _____	Water Pipeline: _____
Gas Compressors: _____	VOC Combustor: <u>5</u>	Oil Tanks: <u>18</u>	Dehydrator Units: _____
Multi-Well Pits: _____	Pigging Station: _____	Flare: _____	Fuel Tanks: _____

Location

Emergency Contact Number (S/A/V): _____

Corrective Date: _____

Comment: _____

Corrective Action: _____

Spills:				
Type	Area	Volume	Corrective action	CA Date
<input type="checkbox"/> Multiple Spills and Releases?				

Venting:	
Yes/No	Comment

Flaring:				
Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date

Predrill

Location ID: 440813

Site Preparation:

Lease Road Adeq.: _____ Pads: _____ Soil Stockpile: _____

S/A/V: _____

Corrective Action: _____ Date: _____ CDP Num.: _____

Form 2A COAs:

Group	User	Comment	Date
OGLA	andrewsd	Operator shall provide notice to COGCC 48 hours prior to commencing construction of this Oil and Gas Location via Form 42.	02/06/2015

S/A/V: _____ **Comment:** _____**CA:** _____ **Date:** _____**Wildlife BMPs:**

BMP Type	Comment
Dust control	805.b(1)-(c) Odors and Dust: Oil and gas facilities and equipment will operate in a manner that odors and dust do not constitute a nuisance or hazard to public welfare. Odors: Oil and gas operations will be in compliance with the Department of Public Health and Environment, Air Quality Control Commission, Regulation No. 2 Odor Emission, 5 C.C.R. 1001-4, Regulation No. 3 (5 C.C.R. 1001-5), and Regulation No. 7 Section XVII.B.1 (a-c) and Section XII. Dust; PDC will employ practices for control of fugitive dust caused by operations include but not limited to the use of speed restrictions, regular road maintenance, restriction of construction activity during high-wind days, and silica dust controls when handling sand used in hydraulic fracturing operations. When necessary, PDC coordinates dust mitigation with the county on gravel roads, places road base where allowed by surface owner around tanks and wellheads to minimize dust, and will water the roads and locations when dry. In addition, automation is used on all new wells to minimize truck traffic.
Construction	"604c.(2).S. Access Roads: PDC will utilize the existing lease access road off of CR 62, paved, for drilling operations and maintenance equipment. The lease access road will be properly constructed and maintained to accommodate for local emergency vehicle access. Dust will be mitigated as necessary on lease access road. "
Construction	604c.(2).R. Tank Specifications: Condensate storage tanks will be designed, constructed and maintained in accordance with National Fire Protection Association (NFPA) Code 30 (2008 version). PDC will maintain written records to verify proper design, construction and maintenance. All records will be available for inspection by the Director.

Planning	804. Visual Impact: Production facilities, regardless of construction date, which are observable from any public highway will be painted with uniform, non-contrasting, non-reflective color tones (similar to the Munsell Soil Color Coding System), and with colors matched to but slightly darker than the surrounding landscape.
Traffic control	604c.(2).D. Traffic Plan: If required by the local government, a traffic plan will be coordinated with the local jurisdiction prior to commencement of operations.
Construction	604c.(2).G. Berm Construction: Containment berms shall be constructed of steel rings with a geosynthetic liner, designed and installed to prevent leakage and resist degradation from erosion or routine operation. All berms will be visually checked periodically to ensure proper working condition. Secondary containment devices shall be sufficiently impervious to contain any spilled or released material. Due to a downgradient surface water body within 500', tertiary containment (such as an earthen berm or the like), will be installed around Production Facilities.
Construction	604c.(2).Q. Guy Line Anchors: Rig guy wires are anchored to the rig's base beam that the rig stands on, temporary and permanent anchors will not be set on this location.
Storm Water/Erosion Control	This Stormwater Management Plan contains required elements associated with PDC's construction activities, as defined in the CDPS General Permit for Stormwater Discharges Associated with Construction Activity, Authorization to Discharge Under the Colorado Discharge Permit System (Permit No. COR-030000, re-issued and effective July 1, 2007).BMPs for sediment and erosion control will be accomplished through a combination of construction techniques, vegetation and re-vegetation, administrative controls, and structural features.
Material Handling and Spill Prevention	604c.(2).K. Pit Level Indicators: PDC uses an Electronic Drilling Recorder (EDR) with pit level monitor(s) and alarm(s) for production rigs. Basic level gages are used on steel pits utilized for the surface rig.
General Housekeeping	604c.(2).N. Control of Fire Hazards: PDC will ensure that any material that might be deemed a fire hazard will be will remain no less than twenty-five (25) feet from the wellhead(s), tanks and separator(s). PDC installs automation equipment for tank level and pressure monitoring inside the bermed area that complies with API RP 500 classifications and with the current national electrical code as adopted by the State of Colorado.
Planning	604c.(2).U. Identification of Plugged and Abandoned Wells: Pursuant to rule 319.a.(5)., once the well has been plugged and abandoned, PDC will identify the location of the wellbore with a permanent monument that will detail the well name and date of plugging.
Noise mitigation	604c.(2).A. Noise: WELL PAD: PDC has conducted baseline noise surveys for all drilling rigs that are being contracted and has also conducted a baseline noise survey for hydraulic fracture stimulation operations on a representative horizontal well. These baseline surveys are utilized for site specific noise modeling to determine if any mitigation measures are warranted. A review was conducted to identify potential receptors within 1000 feet of the proposed pad site. There is 1 building unit of concern located 632 feet west. Based on the building unit's proximity to the proposed location, light and sound mitigation is not deemed necessary. Should it be determined after operations begin that noise or light mitigation be needed, methods of noise mitigation shall include but not be limited to hay bales, noise walls, or customized semi-trailers. PRODUCTION FACILITIES: It is not anticipated that noise mitigation will be necessary at the proposed tank battery location. After construction is completed, equipment installed and production begins, noise levels will be assessed to determine if mitigation measures will be required to be compliant with Rule 802.

Planning	<p>PDC Energy, Inc. (PDC) has developed Best Management Practices (BMPS) to prevent injuries, property damage or environmental impacts and a Contingency Plan for any Modular Large Volume Tank (MLVT) leak or catastrophic failure of the tank integrity and resulting loss of fluid. These BMPs include, but not limited, by the following:</p> <ol style="list-style-type: none"> 1) PDC determines MLVT locations based on size of location, nearby surface waters, site visibility, surrounding land use, property lines, onsite traffic, site security, tear-away tank fill connections, topography (high, low, slope, direction), nearby building units, roads, access points, and surface owner requests. 2) Signs shall be posted on each MLVT to indicate that the contents are fresh water and that no E&P waste fluids are allowed. Location and additional signage shall conform to Rule 210. 3) MLVTs will be operated with a minimum of 1 foot freeboard at all times. 4) Access to the tanks shall be limited to operational personnel. 5) Construction and installation of the tank structure, liner and sub-grade shall meet or exceed the manufacturer specifications. PDC follows manufacturer's Standard Operating Procedures (SOPs) and will provide these SOPs upon request to the COGCC. 6) PDC will conduct daily, visual inspections of the exterior wall and general area for any integrity deficiencies before, during, and after filling the MLVTs. PDC uses Construction Sign-Off, Site Preparation Sign-Off, Completion Sign-Off, Pre-Fill, and Site Visit checklists to maintain a written record of inspections. However, when the fluid level in the MLVTs is less than two (2) feet and there is no activity going on (i.e. during holidays or a small break between completions), only intermittent inspections will be conducted. Two feet is the safe volume of fluid level that is needed to hold the liner down and keep the MLVT stable. 7) Each location where MLVT's are used will have its own set of unique site-specific characteristics and associated risks (e.g., rural vs. urban setting, grade of the location, etc.) to be considered in a worst case scenario. These characteristics must be identified and addressed prior to the MLVT construction phase and should be documented in the MLVT construction checklist. Ensuring the safety of our employees, contractors, and the public are a top priority. This can be addressed with the implementation of MLVT pre-construction risk assessment measures to address safety concerns, and minimize environmental impacts and property damage in the unlikely event of a MLVT release. 8) In the event of a catastrophic MLVT failure, the Operator shall notify the COGCC as soon as practicable but not more than 24 hours after discovery, submit a Form 22-Accident Report within 10 days after discovery, conduct a "root cause analysis", and provide same to COGCC on a Form 4-Sundry Notice within 30 days of the failure. 9) The MLVT shall be constructed and operated in accordance with a design package certified and sealed by a Licensed Professional Engineer either in Colorado or the state where the MLVT was designed or manufactured. 10) COGCC Rules 605.a.(3,5,6,7, and 8), as applicable to tank setbacks at the time of installation shall apply to the siting of this MLVT. 11) All MLVT liner seams shall be welded and tested in accordance with applicable ASTM international standards. Any repairs to liners shall be made using acceptable practices and applicable standards. 12) PDC Energy Inc. hereby certifies to the Director that the Modular Large Volume Tanks, utilized for the afore mentioned location, will be designed and implemented consistent with the Colorado Oil and Gas Conservation Commission policy dated June 13, 2014.
Planning	604c.(2).I. BOPE Testing for Drilling Operations: PDC's contractors will supply a double ram BOPE (Blinds and pipes). BOPE is always function tested and all seals and ram block rubbers are inspected. After installation of the BOPE, PDCE conducts a pressure test on the BOPE at a low pressure of (200-400 psi) and a high pressure test with a third party tester, all tests are digitally recorded and any failed equipment or seals are replaced and re-tested.
General Housekeeping	604c.(2).P. Removal of Surface Trash: A commercial size trash bin for removing debris will be located on site. This bin will be for use by all parties affiliated with the operation.
Planning	604c.(2).E. Multiwell Pads: This 2A application is for a 6-well pad. No suitable existing locations are in the area. The location was surface owners preference as it kept impact to farmable ground to a minimum.
Drilling/Completion Operations	604c.(2).O. Loadlines: All loadlines shall be bullplugged or capped.

Drilling/Completion Operations	Prior to drilling operations, Operator will perform an anti-collision scan of existing offset wells that have the potential of being within close proximity of the proposed well. This anti-collision scan will include definitive MWD or gyro surveys of the offset wells with included error of uncertainty per survey instrument, and compared against the proposed wellpath with its respective error of uncertainty. If current surveys do not exist for the offset wells, Operator may have gyro surveys conducted to verify bottomhole location. The proposed well will only be drilled if the anti-collision scan results indicate that there is not a risk for collision, or harm to people or the environment. For the proposed well, upon conclusion of drilling operations, an as-constructed gyro survey will be submitted to COGCC with the Form 5.
Drilling/Completion Operations	Operator will comply with COGCC Policy for Bradenhead Monitoring During Hydraulic Fracturing Treatments in the Greater Wattenberg Area dated May 29, 2012. The Colorado Oil and Gas Conservation Commission (COGCC) has established this Policy Regarding Bradenhead Monitoring During Hydraulic Fracturing Treatments ("Treatment") in the Greater Wattenberg Area ("GWA") pursuant to COGCC 207.a. ("Policy"). This Policy applies to oil and gas operations in the GWA as defined by the COGCC Rules of Practice and Procedure.
Construction	604c.(2).M. Fencing Requirements: The completed wellsites will be surrounded with a fence and gate. PDC personnel will monitor the wellsites regularly upon completion of the wells. Authorized representatives and/or PDC personnel shall be on-site during drilling and completion operations.
General Housekeeping	604c.(2).T. Well Site Cleared: The wellsite will be cleared of all non-essential equipment within ninety (90) days after all wells associated with the pad have been plugged and abandoned.
Planning	604c.(2).V. Development From Existing Well Pads: An existing pad was not available to utilize to develop these wells.
Planning	604.c.(2).W. Site Specific Measures: Lights should be turned downward and away from building units within the 1,000 foot buffer area. Dust mitigation will be provided as necessary on lease access roads.
Community Outreach and Notification	604c.(2).J. BOPE for Well Servicing Operations: All valves will also be tested to maximum rating by a third party prior to being delivered to location. Whenever snubbing operations are being used the snubbing stack will be pressure tested at the same time the BOPE is being tested which consist of a single pipe ram and a annular bag.
Planning	604c.(2).L. Drill Stem Tests: PDC does not conduct drill stem tests, but will seek prior approval from the director if a drill stem test will be preformed.
Material Handling and Spill Prevention	604c.(2).F. Leak Detection Plan: See attached.
Emissions mitigation	604c.(2).C. Green Completions: Flowlines, 48" HLPs, sand traps all capable of supporting green completions as described in rule 805 shall be installed at any Oil and Gas location at which commercial quantities of gas and or oil are reasonable expected to be produced based on existing wells. All green flow back equipment will be able to handle more than 1.5 times the amount of any know volumes in the surrounding field. First sign of salable gas will be put into production equipment and turned down line.
Planning	To prevent adverse impacts to shallow groundwater, buried produced water vault shall be installed above an impermeable synthetic or geosynthetic liner system which shall be tied back into the surface liner.

S/A/V: _____ Comment: _____

CA: _____ Date: _____

Stormwater:

Erosion BMPs	Present	Other BMPs	Present
--------------	---------	------------	---------

Inspector Name: Binschus, Chris

DITCHES	Yes		
S/A/V: SATISFACTORY			
Corrective Action:		Date:	
Comments: Erosion BMPs:			
Other BMPs:			
Comment:			
Staking:			
On Site Inspection (305):			
<u>Surface Owner Contact Information:</u>			
Name:		Address:	
Phone Number:		Cell Phone:	
<u>Operator Rep. Contact Information:</u>			
Landman Name:		Phone Number:	
Date Onsite Request Received:		Date of Rule 306 Consultation:	
Request LGD Attendance:			
<u>LGD Contact Information:</u>			
Name:		Phone Number:	Agreed to Attend:
<u>Summary of Landowner Issues:</u>			
<u>Summary of Operator Response to Landowner Issues:</u>			
<u>Onsite Inspection Memorandum Summarizing Discussions at Inspection as Attachment:</u>			

Facility

Facility ID:	440813	Type:	WELL	API Number:	123-41126	Status:	XX	Insp. Status:	XX
Facility ID:	440815	Type:	WELL	API Number:	123-41127	Status:	XX	Insp. Status:	XX
Facility ID:	440816	Type:	WELL	API Number:	123-41128	Status:	DG	Insp. Status:	DG
Facility ID:	440817	Type:	WELL	API Number:	123-41129	Status:	DG	Insp. Status:	DG
Facility ID:	440818	Type:	WELL	API Number:	123-41130	Status:	XX	Insp. Status:	XX
Facility ID:	440976	Type:	WELL	API Number:	123-41209	Status:	XX	Insp. Status:	XX

Environmental

<u>Spills/Releases:</u>		
Type of Spill:	Description:	Estimated Spill Volume:
Comment:		
Corrective Action:		Date:
Reportable:	GPS: Lat	Long

Inspector Name: Binschus, Chris

Proximity to Surface Water: _____

Depth to Ground Water: _____

Water Well:

DWR Receipt Num: _____

Owner Name: _____

GPS : _____

Lat _____

Long _____

Field Parameters:

Sample Location: _____

Emission Control Burner (ECB): _____

Comment: _____

Pilot: _____

Wildlife Protection Devices (fired vessels): _____

Reclamation - Storm Water - Pit

Interim Reclamation:

Date Interim Reclamation Started: _____

Date Interim Reclamation Completed: _____

Land Use: IRRIGATED

Comment: _____

1003a. Debris removed? _____ CM _____
CA _____ CA Date _____
Waste Material Onsite? _____ CM _____
CA _____ CA Date _____
Unused or unneeded equipment onsite? _____ CM _____
CA _____ CA Date _____
Pit, cellars, rat holes and other bores closed? _____ CM _____
CA _____ CA Date _____
Guy line anchors removed? _____ CM _____
CA _____ CA Date _____
Guy line anchors marked? _____ CM _____
CA _____ CA Date _____

1003b. Area no longer in use? _____ Production areas stabilized ? _____

1003c. Compacted areas have been cross ripped? _____

1003d. Drilling pit closed? _____ Subsidence over on drill pit? _____

Cuttings management: _____

1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? _____

Production areas have been stabilized? _____

Segregated soils have been replaced? _____

RESTORATION AND REVEGETATION

Cropland

Top soil replaced _____

Recontoured _____

Perennial forage re-established _____

Non-Cropland

Top soil replaced _____

Recontoured _____

80% Revegetation _____

1003 f. Weeds Noxious weeds? _____

Inspector Name: Binschus, Chris

Comment:

Overall Interim Reclamation

Final Reclamation/ Abandoned Location:

Date Final Reclamation Started:

Date Final Reclamation Completed:

Final Land Use: IRRIGATED

Reminder:

Comment:

Well plugged

Pit mouse/rat holes, cellars backfilled

Debris removed

No disturbance /Location never built

Access Roads Regraded

Contoured

Culverts removed

Gravel removed

Location and associated production facilities reclaimed

Locations, facilities, roads, recontoured

Compaction alleviation

Dust and erosion control

Non cropland: Revegetated 80%

Cropland: perennial forage

Weeds present

Subsidence

Comment:

Corrective Action:

Date

Overall Final Reclamation

Well Release on Active Location ☐

Multi-Well Location ☐

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

S/A/V:

Corrective Date:

Comment:

CA:

Pits: ☐ NO SURFACE INDICATION OF PIT

COGCC Comments

Comment	User	Date
All corrective actions from previous inspection Doc. #682400052 were met including topsoil stabilization. Refer to photos in Doc. #682400069.	binschusc	11/20/2015

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
682400069	Location Photos	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=3726444