

US ROCKIES REGION

Anadarko Daily Summary Report

Well: CANNON RED W03-15

Project:COLORADO-WELD-NAD83-UTM13

Site:CANNON RED W03-15

Rig name no.:LEED 723/723

Event: ABANDONMENT

Start date: 10/15/2015

End date: 11/9/2015

Spud date: 11/7/1992

Active datum: RKB @4,985.99usft (above Mean Sea Level)

UWI:

Report no.	Report date	MD (usft)	24 hr summary
1	10/15/2015		MIRU LEED 723, CHECK WELL PRESSURE, CP-40#, SP-0#, ND FRAC VALVE, NU WH, NU BOP, TIH W/91JTS 1.25"N80TBG & 2.2" TAPER MILL CAN NOT MAKE IT PASS 2945' WILL START MILLING HERE, SDFN
2	10/16/2015		MILL TIGHT SPOT @ 2945' W/ 91 JTS, TIH, MILL ON 2ND TIGHT SPOT @ 3942' W/ 121 JTS, TIH, MILL ON 3RD TIGHT SPOT @ 4143' W/ 128 JTS, TIH, MILL ON 4TH TIGHT SPOT @ 6940' W/ 215 JTS, CIRC, SAND IN RETURNS, MILL/CLEANOUT TO 7100', SEE COMMENTS
3	10/17/2015		RU Cortech to run gyro. Could not get gyro tools thru tbg sub in BOP. RD Cortech
4	10/19/2015		Change out tbg Sub in BOP. RU Cortech & run gyro. TIH w/ 1.66" tbg to 7100'. Wait on cementers. RU Sanjel. Spot 20 sks Thermal 35 cmt from 7100' to 6000'. LD tbg. RU Cutters & shoot 12 holes @ 4680'. Could not circ thru squeeze holes.
5	10/20/2015		RU Cutters Wireline. Cut 2 7/8" csg @ 4675'. Cutter stuck. Pull out of rope socket. ND BOP. Unland csg. NU BOP. TOO. Mule shoe cut jt & TIH. Circ & TIH to 2535'. Circ well clean. TOO. w/10 jts csg. SI. SDFN.
6	10/21/2015		Finish TIH & circ thru bridges to 4675'. Circ well. RU Sanjel & set Sussex plug from 4675' to 4050' w/230 sks G cmt. John Montoya w/ COGCC witnessed plug. Stand back 128 jts csg. LD remaining csg. SI. SDFN.
7	10/22/2015		TIH w/ 2 7/8" csg to tag Sussex plug @ 4050'. Stand back 44 jts. LD remain tbg. TIH w/ 44 jts 2 7/8" csg to 1380'. RU Sanjel. Set Fox Hills plug W/390 sks Type III cmt. LD 2 7/8" csg. ND BOP. Wait 4 hrs. RU Cutters Run in hole w/CIBP. Could not tag
8	10/23/2015		PU tbg to tag cmt top @ 823'. 30' below surface csg. Wait on cmt. RU Sanjel & spot 70 sks Type III cmt from 823' to 599'. LD tbg. SI. SDFN.
9	10/26/2015		TAG TOC @ 623' W/20JTS 2.875"TBG, TOO. ND BOP, ND WH, RIH SET CIBP @ 80', PT CIBP TO 1000# FOR 15MIN-GOOD TEST, RDMO LEED 723 TO WEBER L4-5
10	11/09/2015		Exposed surface casing. Cut casing 6' below GL. Tagged @ 69'. Filled casing stub with 33 bags 5000 psi cement. Capped casing with a metal plate containing well info. Backfilled.
11	11/09/2015		TIME : 14:30, ROUTE : E31, WINS: 22563, PROJECT TYPE: P&A, PROD: CD, BATT#: 36159154, GATHERER: KMG, STATION: 45390, LINE : NA, COMMENTS: P&A'd OFFLINE.

COMMENTS:

10/16/15 - PT CSG TO 3000 PSI GOOD TEST, TOO. SB 218 JTS TBG LD 1 JT TBG.

10/22/15 - cmt @ 740'. Pull CIBP. RD Cutters. NU BOP. SI. SDFN.