

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRC 11-12L

Project:COLORADO-WELD-NAD83-UTM13

Site:UPRC 11-12L

Rig name no.:CONCORD 3/3

Event: WELL WORK EXPENSE

Start date: 11/4/2015

End date:

Spud date: 6/15/1993

Active datum: RKB @4,798.99usft (above Mean Sea Level)

UWI: NW/SW/0/3/N/67/W/11/0/0/6/PM/S/1,982.00/W/0/652.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	11/04/2015		MIRU CONCORD RIG # 3.
2	11/05/2015		TP-100PSI, CP-100PSI, SCP-40PSI, EMI TBG OOH, ALL BAD STRING, TIH W/RBP AND SET IT @7070' W/230JTS, CIRCULATE GAS OUT AND PRESSURE TEST TO 1000PSI, PULL 5 STANDS AND SPOT 2 SX OF SAND, TOO H, N/D BOP AND W/H, UN-LAND 4.5 CSG AND N/U C/O SPOOL AND BOP, SWI.
3	11/06/2015		SPOT IN PIPE TRAILER BY USING BULLDOZER, RIH W/ 1.25 TBG DOWN ANNULAR BY CIRCULATING EVERY 30 JTS, RUN IN TO 4690' W/144 JTS, CONDITION HOLE X 1.5 ANNULAR VOLUMEN, L/D 12 JTS AND STAND BACK 100 JTS, DRAIN EQUIPMENT, SWI, SDFN.
4	11/09/2015		RUN IN HOLE W/ 1.25 TBG TO 4290' W/132 JTS, ESTABLISH CIRCULATION, SPOT 40BBLS OF 10PPG DRILLING MUD, MIRU SANJEL AND MIX AND PUMP 240 SX OF G CEMENT MIX @14.6PPG AND 1.12CF/SK, L/D 102 JTS AND SPOT 260SX OF TYPE 3 CEMEN @990' W/30 JTS, L/D REST OF PIPE.
5	11/10/2015		LOG WELL FROM 6400' TO SURFACE, TIH TO RBP, L/D TBG W/ RBP, HYDRO TEST IN HOLE W/PROD/PKR, XN WITH PLUG, 1 JT, X-NIPPLE, 4' PERF SUB, X-NIPPLE AND 226JTS, SET PKR @7074.09 KB AND BHA, LOAD UP WELL W/ CLEAN WATER AND PRESSURE TEST PKR TO 1000PSI, SWI, RDMO