

**FORM
5**Rev
09/14**State of Colorado****Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

400867042

Date Received:

08/19/2015

DRILLING COMPLETION REPORT

Per Rule 308A, this form and all required attachments shall be submitted after completing the drilling operations to drill, sidetrack, or deepen a wellbore and after changing the casing and cement configuration of a wellbore. If any attempt has been made to test, complete, or produce the well, the operator shall also submit a Form 5A (Completed Interval Report) per Rule 308B. If the well has been plugged, the operator shall also submit a Form 6 (Well Abandonment Report) per Rule 311.

Completion Type ☒ Final completion ☐ Preliminary completion

OGCC Operator Number: 10456 Contact Name: Reed Haddock
Name of Operator: CAERUS PICEANCE LLC Phone: (720) 880-6369
Address: 600 17TH STREET #1600N Fax: (303) 565-4606
City: DENVER State: CO Zip: 80202

API Number 05-045-22633-00 County: GARFIELD
Well Name: Puckett Well Number: 13A-1
Location: QtrQtr: 66 Section: 2 Township: 7S Range: 97W Meridian: 6
Footage at surface: Distance: 2222 feet Direction: FNL Distance: 628 feet Direction: FEL
As Drilled Latitude: 39.475689 As Drilled Longitude: -108.180228

GPS Data:

Date of Measurement: 07/30/2015 PDOP Reading: 1.6 GPS Instrument Operator's Name: Brian Baker** If directional footage at Top of Prod. Zone Dist.: 2637 feet Direction: FNL Dist.: 433 feet Direction: FWLSec: 1 Twp: 7S Rng: 97W** If directional footage at Bottom Hole Dist.: 2595 feet Direction: FSL Dist.: 396 feet Direction: FWLSec: 1 Twp: 7S Rng: 97WField Name: GRAND VALLEY Field Number: 31290

Federal, Indian or State Lease Number: _____

Spud Date: (when the 1st bit hit the dirt) 07/04/2015 Date TD: 07/09/2015 Date Casing Set or D&A: 07/10/2015Rig Release Date: 07/10/2015 Per Rule 308A.b.

Well Classification:

☐ Dry ☐ Oil ☒ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ ObservationTotal Depth MD 9020 TVD** 8918 Plug Back Total Depth MD 8963 TVD** 8861Elevations GR 8479 KB 8509 Digital Copies of ALL Logs must be Attached per Rule 308A ☒

List Electric Logs Run:

RST/CBL**CASING, LINER AND CEMENT**

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	26	20	106.5	0	127	200	0	127	VISU
SURF	14+3/4	9+5/8	36	0	2,537	535	467	2,537	VISU
1ST	8+3/4	4+1/2	11.6	0	8,999	960	3,292	8,999	CBL

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: 07/06/2015

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom
1 INCH	SURF	0	150	0	467

Details of work:

Spoke with cement engineer (Natalie) regarding top-outs: cement bottom (top of primary job) calculated volumetrically; 1-inch placed at hole surface; cement allowed to fall down hole; cement returned to surface on all top-out jobs.

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	
OHIO CREEK	5,940	6,212	NO	NO	
WILLIAMS FORK	6,212	8,814	NO	NO	
ROLLINS	8,814		NO	NO	

Operator Comments

All casing and cement information and formation tops are measured from KB. Per the approved Form 2 APD for the subject well, one gamma ray and one resistivity log was required for this multi-well pad. Please refer to the open hole logs submitted with the Puckett 42B-2 (API# 05-045-22626) and Puckett 42D-2 (API# 05-045-22618) Form 5 Completion Reports.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Reed Haddock

Title: Sr. Regulatory Specialist Date: 8/19/2015 Email: rhaddock@caerusoilandgas.com

Attachment Check List

Att Doc Num	Document Name	attached ?			
<u>Attachment Checklist</u>					
400883628	CMT Summary *	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Core Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
400883629	Directional Survey **	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	DST Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
	Logs	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Other	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
<u>Other Attachments</u>					
400867042	FORM 5 SUBMITTED	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
400883624	PDF-PULSED NEUTRON	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
400883625	PDF-CEMENT BOND	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
400883626	TIF-CEMENT BOND	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
400883627	LAS-PULSED NEUTRON	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
400883630	DIRECTIONAL DATA	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineering Tech	<p>TVD's adjusted as per directional survey. Elevations adjusted as per plat. Footage at surface adjusted as per plat. Cement bond 400883626 deleted; duplicate of 400883625. Contacted Reed 11/20/2015 for top-out job clarification (how was pumping performed? where do cementing tool setting depth and cement bottom depths come from?); engineer out through 11/30/2015; will call back to clarify; all else ready to pass once surface string cementing info verified. Spoke with cement engineer (Natalie) 12/7/2015; see comments in "Stage/Top Out" tab.</p>	<p>11/23/2015 11:50:39 AM</p>

Total: 1 comment(s)