

Blac Frac Tanks, Inc.
808 County Road 215
Parachute, CO 81635

Plugging Report for the WPX GM 513-36

October 29, 2015

Plug #1 perfs 1150

CIBP set at 1200' Mixed and pumped 36 sks Type G cement (7.3 bbls cement slurry) @ 15.8 pp g. Pumped a 100' balance plug in 4-1/2 and 9-5/8 Displaced with 16.2 bbls water. Less than 10 0 psi at 1 bpm, Shut down pressure 00 psi.

Plug #2 (surface)

Mixed and pumped 25 sks of Type G cement, (5.1 bbls slurry) @15.8 ppg, at less than 50 psi, Ran 50' of 1" down 4-1/2 , pumped 2 bbls slurry. Ran 50' 1" tbg in 9-5/8 beside 4-1/2 circulated full with 3.1 bbls type G cement. Cleaned up rigged down.

Pumped a total of 61 sks type G cement.



Ralph G Snow President Blac-Frac Tanks, Inc

10-12-2015