

**FORM
5**Rev
09/14**State of Colorado****Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

1807830

Date Received:

01/11/2008

DRILLING COMPLETION REPORT

Per Rule 308A, this form and all required attachments shall be submitted after completing the drilling operations to drill, sidetrack, or deepen a wellbore and after changing the casing and cement configuration of a wellbore. If any attempt has been made to test, complete, or produce the well, the operator shall also submit a Form 5A (Completed Interval Report) per Rule 308B. If the well has been plugged, the operator shall also submit a Form 6 (Well Abandonment Report) per Rule 311.

Completion Type ☒ Final completion ☐ Preliminary completion

OGCC Operator Number:	10200	Contact Name:	JOHN TRABANDT
Name of Operator:	PETROHUNTER OPERATING COMPANY	Phone:	(303) 788-1570
Address:	910 SIXTEENTH STREET SUITE 208	Fax:	(303) 788-1570
City:	DENVER	State:	CO
Zip:	80202		

API Number	05-103-10941-00	County:	RIO BLANCO
Well Name:	HAROLD ANDERSON	Well Number:	4-21
Location:	QtrQtr: NWNW	Section: 21	Township: 1N
			Range: 95W
			Meridian: 6
Footage at surface:	Distance: 863 feet	Direction: FNL	Distance: 755 feet
			Direction: FWL
As Drilled Latitude:	40.045581	As Drilled Longitude:	-108.063481

GPS Data:

Date of Measurement: 09/13/2007 PDOP Reading: 6.0 GPS Instrument Operator's Name: J KIRKPARTICK

** If directional footage at Top of Prod. Zone Dist.: 659 feet Direction: FNL Dist.: 660 feet Direction: FWL

Sec: 21 Twp: 1S Rng: 95W

** If directional footage at Bottom Hole Dist.: 659 feet Direction: FNL Dist.: 660 feet Direction: FWL

Sec: 21 Twp: 1S Rng: 95W

Field Name: POWELL PARK Field Number: 69900

Federal, Indian or State Lease Number:

Spud Date: (when the 1st bit hit the dirt) 05/16/2007 Date TD: 06/10/2007 Date Casing Set or D&A: 06/15/2007

Rig Release Date: Per Rule 308A.b.

Well Classification:

☐ Dry ☐ Oil ☒ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

Total Depth MD 10757 TVD** 10740 Plug Back Total Depth MD 10757 TVD** 10740

Elevations GR 6355 KB 6377 Digital Copies of ALL Logs must be Attached per Rule 308A ☐

List Electric Logs Run:

DIL, CNL/FDL, BHC ACOUSTILOG, SPECTRALOG, MUD, CBL

CASING, LINER AND CEMENT

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	24	20		0	104		0	104	VISU
SURF	17+1/2	13+3/8		0	549	477	0	549	VISU
1ST	12+1/4	9+5/8		0	3,148	680	0	3,148	VISU
2ND	7+7/8	4+1/2		0	10,757	838	5,600	10,757	CBL

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	
WASATCH	0	2,304	NO	NO	
WASATCH G	2,304		NO	NO	
OHIO CREEK	4,552	4,665	NO	NO	
WILLIAMS FORK	4,665	7,400	NO	NO	TOP OF GAS 7400

Operator Comments

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: Y _____ Print Name: JOHN TRABANDT _____

Title: PERMIT COORDINATOR _____ Date: 12/20/2007 _____ Email: _____

Attachment Check List

Att Doc Num	Document Name	attached ?
-------------	---------------	------------

Attachment Checklist

	CMT Summary *	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
1807831	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>

Other Attachments

1807830	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
---------	------------------	---	-----------------------------

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Corrected cement volumes and tops based on cement ticket (surface, int, and prod included).	12/10/2015 1:50:42 PM
Permit	Corrected SHL footages to match approved sundry change in SHL #1739844. Confirmed SHL lat/long matches start of DS. Corrected TPZ and BHL footages based on correct SHL footages.	6/30/2015 9:21:30 AM

Total: 2 comment(s)