

12/18/15

**Harmon 42-6-17-53**

Interim Reclamation Summary:

This location was inspected by Ryan Costa on November 20, 2015. Corrective actions were assigned and an interim reclamation plan was requested by December 18. Interim reclamation activities have been completed, and the tasks that were addressed are:

- Debris and trash was removed;
- Unused wire and t-posts have been removed (one pallet of t-posts left on site for future use);
- The fence around the pit was removed.

Final Reclamation Plan:

This production well will be plugged and abandoned by April 1, 2016. A Form 6 will be submitted by January 1, 2016. Final reclamation will be completed by June 1, 2016 (weather permitting).

Final reclamation activities will consist of the following:

1. Pit closure and Earth Work will require moving 13,269 cyd - Pad will be contoured and match-line existing grade.
2. The site will be fine graded and drainage set- 388,088 total square feet.
3. HydroLoc soil amendment will be spread over the entire site- 1000 tons- The HL Soil will then be ripped to a depth of one foot in two directions.
4. Seeding Native – Soil Prep - We will use a disc to mix the site, followed by a Range Land Grass Seeder with 7 inch spacing will plant the specific seed mix for this location.
5. Two tons of Certified Weed Free Straw will then be mulched over the seed and crimped into the soil with a Straw Crimper.

Other logistics: This site including access roads measures 8.9 acres to be reclaimed - All fence areas that need re-setting will be addressed on the way out.

Unused pipe and equipment (addressed in the inspection) will be removed during final reclamation.