

CEMENT JOB REPORT



CUSTOMER BAYSWATER EXPLORATION				DATE 18-OCT-15		F.R. # 10011181029		SERV. SUPV. FELIPE LANDA					
LEASE & WELL NAME CARLSON #J-15-16HN - API 05123417090000				LOCATION 15-5N-65W				COUNTY-PARISH-BLOCK Weld Colorado					
DISTRICT Brighton				DRILLING CONTRACTOR RIG # Frontier 8				TYPE OF JOB Intermediate					
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD		
Cement Plug, Rubber, Top 7 in		Centralizer, with Pins, 7 in											
		Float Collar, Al Flap, 7 - 8rd											
		Float Shoe 7 - 8rd											
MATERIALS FURNISHED BY BJ				LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES							
						SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER	
FRESH WATER							8.34				20		
MUD CLEAN I							8.5				20		
FRESH WATER							8.34				20		
(20:80) Poz:Type III Cement + Adds				495			12.5	2.21	12.05		194.8	142.07	
50:50 Class G/Poz + Adds				230			14.4	1.22	5.36		49.9	29.26	
Fresh Water							8.34				274.3		
Available Mix Water 550 Bbl.				Available Displ. Fluid 550 Bbl.				TOTAL				579	171.33
HOLE			TBG-CSG-D.P.							COLLAR DEPTHS			
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE	
8.75	20	7440	6.184	7	29	CSG		7430	6878		7430	7384	0
LAST CASING			PKR-CMT RET-BR PL-LINER				PERF. DEPTH		TOP CONN		WELL FLUID		
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
8.9	9.63	36	CSG		848	NO PACKER	0	0	0	7	8RD	WATER BASED	10.1
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER		
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator			
274.3	BBLS	Fresh Water	8.34	1770	0	0	0	0	11220	8976	TANK		
Circulation Prior to Job													
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>						Circulation Time: 1			Circulation Rate: 5 BPM				
Mud Density In: 10.1 LBS/G Mud Density Out: 10.1 LBS/GAL						PV & YP Mud In:			PV & YP Mud Out:				
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> Units:						Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>							
Displacement And Mud Removal													
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>						Amount Bled Back After Job: 2 BBLS							
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL						Method Used to Verify Returns: VISUAL							
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO						Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES							
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE													
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES						Quantity: 75		Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID					
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD													
Plugs													
Number of Attempts by BJ: 0						Competition:		Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES Quantity:					
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES							
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Top of Plug: 0 FT			Bottom of Plug: 0 FT				
Squeezes (Update Original Treatment Report for Primary Job)													
BLOCK SQUEEZE <input type="checkbox"/>		SHOE SQUEEZE <input type="checkbox"/>		TOP OF LINER SQUEEZE <input type="checkbox"/>		PLANNED <input type="checkbox"/>		UNPLANNED <input type="checkbox"/>					
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0		Fluid Weight: 0 LBS/GAL							
Casing Test (Update Original Treatment Report for Primary Job)													
Casing Test Pressure: 0 PSI						With 0 LBS/GAL Mud		Time Held: 00 Hours 00 Minutes					

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT	Target EMW: 0 LBS/GAL	Actual EMW: 0 LBS/GAL
Number of Times Tests Conducted: 0	Mud Weight When Test was Conducted: 0 LBS/GAL	

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
NONE

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING:

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	5017 PSI
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
03:08	0	0	0	0	NA	ARRIVE ON LOCATION (rig running casing)	
03:15	0	0	0	0	NA	SPOT TRUCKS/PRE RIG UP SAFETY MEETING	
03:40	0	0	0	0	NA	STANDING BY RIG RUNNING CASING	
04:45	0	0	0	0	NA	PRE JOB SAFETY MEETING	
05:00	127	0	.8	1	H2O	LOAD LINES	
05:03	5017	0	0	0	H2O	PRESSURE TEST	
05:07	424	0	5	20	H2O	FRESH WATER	
05:12	455	0	5	20	H2O	MUD CLEAN I	
05:16	460	0	5	20	H2O	FRESH WATER + DYE	
05:25	533	0	5.2	192	LEAD	495 SACKS OF 20:80 POZ (FLY ASH) TYPE III CEMENT + 0.5% R-3 + 0.2% CD-32 + 0.01 gps FP-6L + 15 lbs/sack CSE-2+ 0.4% FL-57, 50 lb bag @ 12.5 PPG	
06:10	418	0	3.6	51	TAIL	230 SACKS OF 50:50 POZ (FLY ASH) : CLASS "G" CEMENT + 0.2% FL-63 + 0.3% CD-32 + 0.6% FL-52 + 0.01 gps FP-6L + 0.3% SODIUM METASILICATE + 2% BENTONITE II @ 14.4 PPG	
06:53	0	0	0	0	NA	DROP PLUG	
06:54	926	0	7.2	150	H2O	DISPLACE	
07:16	1954	0	5.6	90	H2O	RATE CHANGE	
07:31	2057	0	4.1	15	H2O	RATE CHANGE	
07:36	2072	0	3	17	H2O	RATE CHANGE	
07:41	2671	0	3	0	H2O	BUMP PLUG @ 272 BBLS (23 bbls cement to surface)	
07:44	0	0	0	0	H2O	CHECK FLOATS	
07:50	0	0	0	0	NA	POST JOB RIG DOWN SAFETY MEETING	
BUMPED PLUG <input checked="" type="checkbox"/> Y <input type="checkbox"/> N	PSI TO BUMP PLUG 2671	TEST FLOAT EQUIP. <input checked="" type="checkbox"/> Y <input type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 23	TOTAL BBL. PUMPED 576	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y <input checked="" type="checkbox"/> N	Service Supervisor Signature:

