

US ROCKIES REGION
Operation Summary Report

Well: **HALLER 34-21**

Spud date: 5/8/1980

Project: COLORADO-WELD-NAD83-UTM13

Site: HALLER 34-21

Rig name no.: CONCORD 4/4

Event: ABANDONMENT

Start date: 1/4/2016

End date: 1/26/2016

Active datum: RKB @4,902.99usft (above Mean Sea Level)

UWI: SW/SE/0/2/N/65/W/21/0/0/6/PM/S/990.00/E/0/1,650.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
12/31/2015	8:00 - 10:00	2.00	ABANDP	35	A	P		MIRU SUMMIT SL FISHED TOOLS AT SN=7240' TAGGED SAND PLUG @ 7378'
1/4/2016	6:00 - 7:00	1.00	ABANDP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 10:00	3.00	ABANDP					MIRU CONCORD #4 RU PUMP & TANK
	10:00 - 10:30	0.50	ABANDP	30	E	P		TP:550, CP:650, SP:0. BLEW DOWN PRESSURE CONTROLLED TBG W/20 BBLS & CSG W/30 BBLS WATER W/BIO.
	10:30 - 11:00	0.50	ABANDP	30	F	P		ND 3KWH, NU3KBOP RU WORK FLOOR
	11:00 - 13:00	2.00	ABANDP	31	I	P		TOOH TALLY OUT 221 JTS 2 3/8 TBG=7228'
	13:00 - 15:00	2.00	ABANDP	31	G	P		TIH CENTENNIAL TOOLS 4.5 CIBP ON TBG, SET IT @ 6932' W/212 JTS 2 3/8 TBG
	15:00 - 15:45	0.75	ABANDP	31	G	P		CIRCULATED GAS OUT
	15:45 - 16:00	0.25	ABANDP	52	G	P		PRESSURE TESTED CSG & CIBP WITH RIG PUMP TO 500 PSI FOR 15 MINUTES, GOOD TEST
	16:00 - 17:30	1.50	ABANDP	31	I	P		TOOH 136 JTS EOT @ 2100' DRAINED PUMP & LINES SWI SDFN
	17:30 - 18:30	1.00	ABANDP	30	G	P		CT TO THE YARD
1/5/2016	6:00 - 7:00	1.00	ABANDP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 8:00	1.00	ABANDP	31	I	P		TP:0,CP:0,SP:0 FINISHED TOOH TOTAL 200 JTS LD SETTING TOOL
	8:00 - 13:00	5.00	ABANDP	34	H	P		RU WARRIOR WL RUN CBL FROM 6915' TO SURFACE, DUMP CMT BAILER ON CIBP @ 6932' SHOT SQ HOLES, 1' 3 SPF @ 6610' & 2' 3 SPF @ 6490' RDWL
	13:00 - 14:00	1.00	ABANDP	46	F	Z		WAITED FOR TESTER TRUCK
	14:00 - 18:00	4.00	ABANDP	31	I	P		RU HOLE SEEKERS TESTER TIH CENTENNIAL TOOLS 4.5 CIBP TESTED TBG IN TO 3000 PSI 199 JTS & 10' PUP JT SET CIBP @ 6522' FOUND 5 CRIMPED JTS AND ALOT OF PERAFINE ON TBG RD TESTER DRAINED PUMP & LINES SWI SDFN
	18:00 - 19:00	1.00	ABANDP	30	G	P		CT TO THE YARD
1/6/2016	6:00 - 7:00	1.00	ABANDP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 7:30	0.50	ABANDP	31	H	P		TP:0,CP:0, SP:0. ESTABLISHED CIRCULATION THRU SQ HOLES @ 900 PSI, 2 BPM FOR 15 MINS
	7:30 - 9:00	1.50	ABANDP	46	F	Z		WAITED FOR SANJEL CMT CREW
	9:00 - 9:30	0.50	ABANDP	51	A	P		HELD JSA SAFETY MEETING WITH ALL PERSONNEL ON LOCATION RU SANJEL
	9:30 - 10:30	1.00	ABANDP	51	A	P		SANJEL PRESSURE TESTED LINES TO 3000 PSI PUMPED 10 BBLS FRESH, 55 SX POZ G CMT 13.5 PPG, 1.66 CF/SK=16.2 BBLS OF CMT @ 2 BPM @ 500 PSI, DIPLACED 22 BLS OF WATER LEAVING 3 BBLS OF CMT ON TOP OF CIBP RD SANJEL.
	10:30 - 11:15	0.75	ABANDP	31	I	P		TOOH LD 59 JTS OF TBG ON TRAILER EOT @ 4580'
	11:15 - 11:45	0.50	ABANDP	31	H	P		CIRCULATED WELL CLEAN @ 4580' IN PREPARATION FOR SQ HOLES @ 4510' & 4100'
	11:45 - 12:30	0.75	ABANDP	31	I	P		TOOH SB 63 STDs ON DERRICK TO RUN CIBP.
	12:30 - 13:30	1.00	ABANDP	34	H	P		RU WARRIOR WL RIH SHOT 3 SQ HOLES @4510' & 6 SQ HOLES @ 4100' RDWL
	13:30 - 14:30	1.00	ABANDP	31	I	P		TIH 4.5 CIBP SET IT @ 4155' W/127 JTS 2 3/8 TBG

US ROCKIES REGION
Operation Summary Report

Well: HALLER 34-21

Spud date: 5/8/1980

Project: COLORADO-WELD-NAD83-UTM13

Site: HALLER 34-21

Rig name no.: CONCORD 4/4

Event: ABANDONMENT

Start date: 1/4/2016

End date: 1/26/2016

Active datum: RKB @4,902.99usft (above Mean Sea Level)

UWI: SW/SE/0/2/N/65/W/21/0/0/6/PM/S/990.00/E/0/1,650.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	14:30 - 15:00	0.50	ABANDP	31	H	P		ESTABLISHED CIRCULATION THRU SQ HOLES @ 2 BPM @ 900 PSI, HELD SAFETY MEETING WITH ALL PERSONNEL ON LOCATION
	15:00 - 16:00	1.00	ABANDP	51	A	P		RU SANJEL PRESSURE TESTED LINES TO 3000 PSI PUMPED 5 BBL FRESH WATER 20 BBL SMS, 5 BBL FRESH & 270 SX POZ G CMT 14.6 PPG, 1.12 CF/SK=54 BBLS OF CMT @2 BPM @ 700 PSI, DISPLACED 13 BBLS WATER LEAVING 3 BBLS OF CMT ON CICR RD SANJEL
	16:00 - 17:00	1.00	ABANDP	31	I	P		TOOH SB 29 STDS=1900' LD REST OF TBG & STINGER
	17:00 - 17:30	0.50	ABANDP	31	I	P		TIH OPEN ENDED TBG TO 1900' 58 JTS 2 3/8 TBG CIRCULATED WELL, JSA SAFETY MEETING
	17:30 - 18:15	0.75	ABANDP	51	D	P		EOT @ 1900' INSIDE 4.5 CSG , RU SANJEL PRESSURE TESTED LINES TO 3000 PSI, PUMPED ESTABLISHED CIRCULATION WITH 5 BBLS FRESH & PUMPED 100 SX TYPE 3 CMT 14.8 PPG, 1.33 CF/SK=23.7 BBLS @ 2 BPM @ 450 PSI, BALANCED OUT PLUG W/2 BBL WATER RD SANJEL
	18:15 - 19:30	1.25	ABANDP	31	I	P		TOOH LD TBG TO 320' CIRCULATED WELL CLEAN TOOH LD ALL TBG. DRAINED PUMP & LINES SWI SDFN.
	19:30 - 20:30	1.00	ABANDP	30	G	P		CT TO THE YARD
1/7/2016	6:00 - 7:00	1.00	ABANDP	30	G	P		CT TO LOCATION JSA SAFETY MEETING
	7:00 - 8:00	1.00	ABANDP	31	I	P		CP;0,SP;0, TIH TAG TOC @ 980' W/30 JTS 2 3/8 TBG 1/2 WAY IN , LD 1 JT. CALLED APC NOTIFIED JANE ANN MORELAND ABOUT CMT TAG, DECISION MADE WAS TO PUMP MORE CMT. CIRCULATED WELL GOT ABOUT 8 BBL GREEN CMT ON RETURNS. THEN CLEAN RETURNS
	8:00 - 10:00	2.00	ABANDP	46	F	S		WAITED FOR SANJEL CMT CREW, DUE TO UNESPECTED CALL
	10:00 - 12:00	2.00	ABANDP	51	D	P		EOT @ 960' HELD SAFETY MEETING WITH ALL PERSONNEL ON LOCATION, RU SANJEL ESTABLISHED CIRCULATION W/5 BBLS OF WATER & PUMPED 45 SX TYPE 3 CMT 14.8 PPG, 1.33 CF/SK=10.7 BBLS OF CMT BALANCED OUT PLUG W/1 BBL RD SANJEL
	12:00 - 13:00	1.00	ABANDP	31	I	P		TOOH TO 250' CIRCULATED WELL CLEAN TOOH LD ALL TBG
	13:00 - 14:00	1.00	ABANDP	30	C	P		ND BOP RDMO CONCORD #4
1/26/2016	7:00 - 8:00	1.00	ABANDP	53	B	P		crew travel, Redzone
	8:00 - 9:00	1.00	ABANDP	53	B	P		dug up surface casing
	9:00 - 10:00	1.00	ABANDP	53	C	P		Cut casings 6' below GL. Tagged @ 120' in 8-5/8, 240' in 4-1/2.
	10:00 - 11:00	1.00	ABANDP	53	B	P		Filled 8-5/8 with 19 bags, 4-1/2 with 10 bags 5000 psi cement.
	11:00 - 12:00	1.00	ABANDP	53	A	P		Capped casing with a metal plate containing well info.
	12:00 - 13:00	1.00	ABANDP	53	B	P		backfilled
	12:00 - 12:00	0.00	ABANDP	50		P		P&A'd OFFLINE. NB/CD/J