

Construction Inspection



Photo 1. Photo taken from southeast location, facing West. Stormwater and sediment control BMPs installed in center of photo (berm and ditch). Sediment trap under construction.

Construction Inspection



Photo 2. Photo taken from southeast location, facing North. Stormwater and sediment control BMPs installed in center of photo (berm and ditch).

Construction Inspection



Photo 3. Photo taken from northeast location, facing South. Stormwater and sediment control BMPs installed in center of photo (berm and ditch).

Construction Inspection



Photo 4. Photo taken from northeast location, facing West. Stormwater and sediment control BMPs installed in center of photo (berm and ditch).

Construction Inspection



Photo 5. Photo taken from northwest location, facing South. Stormwater and sediment control BMPs installed in center of photo (berm and ditch).

Construction Inspection



Photo 6. Photo taken from southwest location, facing East along topside of topsoil stockpile. Need to stabilize topsoil stockpile upon completion of construction activities.

Construction Inspection



Photo 7. Photo taken from southwest location, facing Northeast along topsoil stockpile. Need to stabilize topsoil stockpile upon completion of construction activities.

Construction Inspection



Photo 8. Photo taken from entrance of location, facing North. Vehicle tracking pad in place. May need to fluff vehicle tracking pad to minimize sediment leaving location.

Construction Inspection



Photo 9. Photo taken from entrance of location, facing East along Adams Avenue. May need to fluff vehicle tracking pad to minimize sediment leaving location and/or street sweeper to control potential sediment discharges if sediment accumulates on Adams Avenue.