

HALLIBURTON

iCem[®] Service

URSA RESOURCES GROUP II LLC

For: RICHARD MCNEILL

Date: Thursday, November 19, 2015

MONUMENT RIDGE B 33C-08-07-95

API/UWI #: **05-045-22906-00**

URSA - MONUMENT RIDGE B 33C-08-07-95 - 8 5/8 SURFACE

Job Date: Thursday, November 19, 2015

Sincerely,

Grand Junction Cement Engineers

2.0 Real-Time Job Summary

2.1 Job Event Log

Type	Seq. No.	Activity	Date	Time	Source	DH Density (ppg)	Comb Pump Rate (bbl/min)	PS Pump Press (psi)	Pump Stg Tot (bbl)	Comments
Event	1	Call Out	11/18/2015	21:00:00	USER					ELITE 6
Event	2	Pre-Convoy Safety Meeting	11/18/2015	23:00:00	USER					ALL HES EMPLOYEES
Event	3	Arrive At Loc	11/19/2015	02:00:00	USER					ARRIVED ON LOCATION 1 1/2 HOURS EARLY DIDNT START CHARGING TIME UNTIL REQUESTED ON LOCATION TIME RIG RUNNING CASING UPON HES ARRIVAL
Event	4	Other	11/19/2015	02:30:00	USER					COMPANY REP OFFERED SDS WATER TEST : TEMP 60 DEGREES CHLORIDES 0 PH: 7
Event	5	Assessment Of Location Safety Meeting	11/19/2015	03:00:00	USER					ALL HES EMPLOYEES
Event	6	Pre-Rig Up Safety Meeting	11/19/2015	03:50:00	USER					ALL HES EMPLOYEES
Event	7	Rig-Up Equipment	11/19/2015	04:00:00	USER					1 HT-400 PUMP TRUCK (ELITE #6) 1 660 BULK TRUCK 1 BODY LOAD BULK TRUCK 1 F-550 PICKUP
Event	8	Pre-Job Safety Meeting	11/19/2015	07:00:00	USER					ALL HES EMPLOYEES AND RIG CREW
Event	9	Start Job	11/19/2015	07:49:41	COM5					TD:1825 TP: 1805.24 SJ: 39.94 CSG: 8 5/8 32# J-55 OH: 12 1/4 MUD WT: 9.6 PPG

Event	10	Prime Pumps	11/19/2015	07:51:43	COM5	8.33	2.0	45	2.0	PRIME LINES WITH 2 BBLs FRESH WATER
Event	11	Test Lines	11/19/2015	07:53:28	COM5	8.33	0.0	3883	2.0	PRESSURE TEST OK
Event	12	Pump Spacer 1	11/19/2015	07:57:39	COM5	8.33	4.0	180	20	PUMP 20 BBL FRESH WATER SPACER
Event	13	Pump Lead Cement	11/19/2015	08:05:41	COM5	12.3	8.0	360	120	274 SKS 12.3 PPG 2.46 YIELD 14.17 GAL/SK LEAD VariCem CEMENT WEIGHT VERIFIED VIA PRESSURIZED MUD SCALES
Event	14	Pump Tail Cement	11/19/2015	08:22:46	COM5	12.8	7.0	275	47	121 SKS 12.8 PPG 2.18 YIELD 12.11 GAL/SK TAIL VariCem CEMENT WEIGHT VERIFIED VIA PRESSURIZED MUD SCALES
Event	15	Other	11/19/2015	08:29:31	COM5					SHUTDOWN
Event	16	Drop Top Plug	11/19/2015	08:32:12	COM5					PLUG AWAY NO PROBLEMS WASHED UP ON TOP OF THE PLUG
Event	17	Pump Displacement	11/19/2015	08:34:00	COM5	8.33	8.0	631	107.5	FRESH WATER DISPLACEMENT
Event	18	Other	11/19/2015	08:47:59	COM5	8.33	2.0	440	97	SLOW RATE TO BUMP PLUG
Event	19	Bump Plug	11/19/2015	08:53:17	COM5	8.33	2.0	1116	107.5	PSI BEFORE BUMPING PLUG @ 440 BUMPED PLUG UP TO 1116 PSI
Event	20	Other	11/19/2015	08:54:29	COM5					FLOATS HELD 1/2 BBL BACK TO DISPLACEMENT TANKS
Event	21	End Job	11/19/2015	08:55:39	COM5					GOOD RETURNS THROUGHOUT JOB RETURNED 20 BBLs OF CEMENT TO SURFACE RIG

USED 20#S OF SUGAR						
Event	22	Pre-Rig Down Safety Meeting	11/19/2015	09:00:00	USER	ALL HES EMPLOYEES
Event	23	Rig-Down Equipment	11/19/2015	09:30:00	USER	
Event	24	Pre-Convoy Safety Meeting	11/19/2015	10:20:00	USER	ALL HES EMPLOYEES
Event	25	Crew Leave Location	11/19/2015	10:30:00	USER	THANK YOU FOR USING HALLIBURTON CEMENT DUSTIN SMITH AND CREW