

CEMENT JOB REPORT



CUSTOMER BAYSWATER EXPLORATION &			DATE 30-JAN-16		F.R. # 10011191190			SERV. SUPV. VITALIJS A NEVERDASOVŠ						
LEASE & WELL NAME Albrighton I-10HN - API 05123425020000			LOCATION 10-6N-64W			COUNTY-PARISH-BLOCK Weld Colorado								
DISTRICT Brighton			DRILLING CONTRACTOR RIG # Frontier 8			TYPE OF JOB Surface								
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE			MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD		
9-5/8" Top Cem Plug, Nitrile cvr, Phe		Float Collar, Auto Fill, 9-5/8 - 8rd			NONE		0	0	NONE		0	0		
		Float Shoe 9-5/8 - 8rd												
		Centralizer, with Pins, 9-5/8 in												
MATERIALS FURNISHED BY BJ				LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES								
						SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER		
Fresh Water				N/A		0	8.34	0	0	00:00	20			
Type III Cement + Addis				C01-032-16		700	14.5	1.40	6.79	02:37	174.5	113.39		
Fresh Water				N/A		0	8.34	0	0	00:00	116.2			
Available Mix Water 800 Bbl.		Available Displ. Fluid 600 Bbl.						TOTAL		310.7	113.39			
HOLE			TBG-CSG-D.P.						COLLAR DEPTHS					
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
13.5	30	1560	8.921	9.625	36	CSG	1549	1549	J-55	1549	1503	1		
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID				
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE		DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
						NO PACKER		0			9.625	8RND	FRESH WATER	8.6
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER			
VOLUME	UOM	TYPE		WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator			
116	BBLS	Fresh Water		8.34	480	0	0	0	0	2816	1500			
												RIG TANK		
Circulation Prior to Job														
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>				Circulation Time: 1				Circulation Rate: 6 BPM						
Mud Density In: 8.5 LBS/GAL				Mud Density Out: 8.5 LBS/GAL				PV & YP Mud In: 0		PV & YP Mud Out: 0				
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>				Units:				Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>						
Displacement And Mud Removal														
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>				Amount Bled Back After Job: 1 BBLS										
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL				Method Used to Verify Returns: VISUAL										
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES										
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE														
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES				Quantity: 15				Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID						
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD														
Plugs														
Number of Attempts by BJ: 0				Competition: 0				Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES					Quantity:	
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES										
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Top of Plug: 0 FT				Bottom of Plug: 0 FT						
Squeezes (Update Original Treatment Report for Primary Job)														
BLOCK SQUEEZE <input type="checkbox"/>				SHOE SQUEEZE <input type="checkbox"/>				TOP OF LINER SQUEEZE <input type="checkbox"/>				PLANNED <input type="checkbox"/>	UNPLANNED <input type="checkbox"/>	
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				PSI Applied: 0		Fluid Weight: 0 LBS/GAL				
Casing Test (Update Original Treatment Report for Primary Job)														
Casing Test Pressure: 0 PSI				With 0 LBS/GAL Mud				Time Held: 00 Hours 00 Minutes						
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE														
PRESSURE/RATE DETAIL						EXPLANATION								

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT	Target EMW: 0 LBS/GAL	Actual EMW: 0 LBS/GAL
Number of Times Tests Conducted: 0	Mud Weight When Test was Conducted: 0 LBS/GAL	

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
NONE

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
17:15	0	0	0	0	N/A	YARD CALL	
19:14	0	0	0	0	N/A	LEAVE DISTRICT	
20:41	0	0	0	0	N/A	ARRIVE ON LOCATION, 43 MILES/ RIG IS RUNNING LAST 2 PIECES OF CASING	
21:44	0	0	0	0	N/A	SPOT TRUCKS/ RIG UP SAFETY MEETING	
22:45	0	0	0	0	N/A	PRE JOB SAFETY MEETING	
23:09	57	0	2	2	H2O	LOAD LINE	
23:12	3634	0	.8	.1	H2O	PRESSURE TEST	
23:15	204	0	4.8	20	H2O	FRESH WATER + DYE SPACER	
23:28	256	0	4.5	172	CMT	BATCHWEIGH/ PUMP 700 SX OF CEMENT @ 14.5 PPG	
00:17	0	0	0	0	N/A	SHUT DOWN/ DROP PLUG	
00:22	673	0	5.3	105	H2O	DISPLACEMENT	
00:43	679	0	2.4	11	H2O	SLOW RATE	
00:47	1177	0	0	116	H2O	BUMP PLUG	
00:48	0	0	0	0	H2O	CHECK FLOATS	
00:55	0	0	0	0	N/A	RIG DOWN SAFETY MEETING	

BUMPED PLUG	<input type="checkbox"/> Y <input checked="" type="checkbox"/> N	PSI TO BUMP PLUG	679	TEST FLOAT EQUIP.	<input type="checkbox"/> Y <input checked="" type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED	30	TOTAL BBL. PUMPED	310	PSI LEFT ON CSG	0	SPOT TOP OUT CEMENT	Y <input type="checkbox"/> N <input checked="" type="checkbox"/>	Service Supervisor Signature:
----------------	--	------------------------	-----	-------------------------	--	---------------------------------	----	-------------------------	-----	-----------------------	---	---------------------------	--	---

