

Drilling & Completion Summary - Ascending

Well Name: Montoya 44-1V

Time Log Summary

Start Date	End Date	Dur (hr)	Activity	Activity Detail	Operation	Com

Report #: 3 Daily Operation: 4/21/2010 06:30 - 4/21/2010 13:00

Job Category TEST	Primary Job Type TST	AFE Number
Days From Spud (days) 2,067	Days on Location (days)	End Depth (ftKB) 0.0
End Depth (TVD) (ftKB)	Dens Last Mud (lb/gal)	Rig Western, 18

Operations Summary
DTL, TIH W/ RBP & tubing to 2110 ft & set RBP, sting off plug, fill hole W/ water & test to 500 psi, run MIT test, TOH W/ RBP & tubing, cap off wellhead. RDMO Jim W.

Remarks

Time Log Summary

Start Date	End Date	Dur (hr)	Activity	Activity Detail	Operation	Com

Report #: 1 Daily Operation: 3/24/2015 09:00 - 3/24/2015 15:00

Job Category ABANDONMENT	Primary Job Type	AFE Number
Days From Spud (days) 3,865	Days on Location (days)	End Depth (ftKB) 0.0
End Depth (TVD) (ftKB)	Dens Last Mud (lb/gal)	Rig PIONEER WELL SERVICE, 1

Operations Summary
MIRU coil and cement pump truck. RIH/W coil and set CIBP @2100. Pump 2bbls of cement pull up to 650' and pump 18.5bbls of cement to surface. POOH/W coil. RDMO.(D.Baca)

Remarks

Time Log Summary

Start Date	End Date	Dur (hr)	Activity	Activity Detail	Operation	Com

WELL DETAILS

Well Name Montoya 44-1V	API/UWI 05-071-08142-0000	Operator PIONEER NATURAL RESRC USA, INC
----------------------------	------------------------------	--

Wellbore Hole Size

Section Des	Size (in)	Act Top (ftKB)	Act Btm (ftKB)	Start Date	End Date
Surface	11	20.0	577.0	8/23/2004	8/24/2004
Production	7 7/8	577.0	2,600.0	8/24/2004	8/25/2004

Surface Casing

Set Depth (ftKB) 567.0	Run Date 8/24/2004	Centralizers						
Item Des	OD (in)	ID (in)	Wt/Lgth (lb/ft)	Grade	Len (ft)	Jts	Top (ftKB)	Btm (ftKB)
Casing Joints	8 5/8	8.097	24.00	J-55	567.00	14	0.0	567.0

Surface Casing Cement

Type Casing	String Surface, 567.0ftKB	Cementing Start Date 8/24/2004	Cementing End Date 8/24/2004	Cementing Company BJ Services Company	Top (ftKB) 4.0	Btm (ftKB) 567.0
Class	Amount (sacks)		Yield (ft³/sack)	Density (lb/gal)		

Production Casing

Set Depth (ftKB) 2,599.0	Run Date 8/25/2004	Centralizers						
Item Des	OD (in)	ID (in)	Wt/Lgth (lb/ft)	Grade	Len (ft)	Jts	Top (ftKB)	Btm (ftKB)
Casing Joints	5 1/2	4.892	17.00	N-80	2,599.00	59	0.0	2,599

Production Casing Cement

Type Casing	String Production, 2,599.0ftKB	Cementing Start Date 8/25/2004	Cementing End Date 8/26/2004	Cementing Company BJ Services Company	Top (ftKB) 225.0	Btm (ftKB) 2,599.0
Class	Amount (sacks)		Yield (ft³/sack)	Density (lb/gal)		

Cement Squeeze

Description	Type	String	Cementing Start Date	Cementing End Date	Top (ftKB)	Btm (ftKB)
Amount (sacks)		Yield (ft³/sack)		Dens (lb/gal)		