

Crumley Pumping Service, LLC

PO BOX 336686

Greeley, CO 80633

Cell (970) 768-5659

Fax (970) 506-1814

April 25, 2016

PADCO, LLC

P. O. Box 5275

Beverly Hills,

CA 90209-5275

Invoice for plugging supervision on Venrick "A" #3

- 3/21/16 - Sessions tore down & hauled pumping unit to Jack Crumley's yard
(160D National)
- 3/22/16 - Sessions dug up well head, disconnected flowline, Klobberdanz vac truck
recovered 2 bbls fluid out of flowline, plugged end of flowline with 3" bullplug.
Alan Yetter brought straps, Sessions welded straps on casing collar,
Sessions tore out electric line and spread gravel from unit base on lease road
- 3/28/16 - Yetter anchor Service tested anchors
called REA to retire electric service
- 3/29/16 - Yetter moved pulling unit to location, also; 210 bbl swab tank,
50 & 75 bbl flat circulating tanks, triplex mud pump & cementing unit
truck & float
- 3/30/16 - 7:00AM - Yetter rigged up, unseated pump & laid rods down on rod trailer
Polished rod, 31 -7/8" & 160 - 3/4" sucker rods, 2.5" X 2" X 16' pump
Rig up to pull tubing, unland tubing, unset packer
12:00PM pull tubing, 160 jts 2 7/8" tubing
3:30PM haul rods & pump to Jack Crumley's yard and unload
5:30PM SIFN
- 3/31/16 - no work, snowstorm
- 4/1/16 - no work, location too muddy
- 4/4/16 - 7:00AM - Susan Sherman, Brand X, Yetter on location
Brand X set CIBP @ 4900', mix & bail dump 2 sx cement on top of CIBP
8:45AM Klobberdanz delivered 160 bbls fresh water to 200 bbl swab tank
rig up Pick Testers, test & talley tubing in, split 6 joints
Yetter used 80 bbls water & 12 sx gel to load hole,
circulated 8 bbls muddy oil & 25 bbls muddy water out of casing
Klobberdanz cleaned swab tank & disposed of 33 bbls fluid
2:30PM laid down 89 jts tubing on Yetter's float, laid 1 jt on rack
stand back 32 stands in derrick
4:00PM rig up to work casing, unland casing, 3 1/2" of stretch
work casing for 45 minutes, still 3 1/2" of stretch
6:00PM SIFN

Crumley Pumping Service, LLC

PO BOX 336686

Greeley, CO 80633

Cell (970) 768-5659

Fax (970) 506-1814

April 25, 2016

PADCO, LLC
P. O. Box 5275
Beverly Hills,

CA 90209-5275

Invoice for plugging supervision on Venrick "A" #3

4/5/16 - 7:00AM - Susan Sherman, Brand X, Yetter, bulk cement truck on location
run in with squeeze gun, shoot 4 shots @ 2000'
run in & set cement retainer @ 1900' (per Diana, COGCC)
run in with squeeze gun, shoot 4 shots @ 225'

8:30AM rig down Brand X
run in tubing & sub up, mix & pump 40 sx 14.3# cement thru retainer @ 1900'
est.; 8.5 bbls out perms, 2.5 bbls in casing & .5 bbls on top of retainer

11:25AM lay down 64 jts tubing on Yetter's float

1:00PM mix & pump 75 sx 14.5# cement down casing thru squeeze holes @ 225'

1:45PM getting 13.5# cement returns to surface
Yetter cleaning up equipment

4:00PM SIFN

4/6/16 - 7:00AM - tag cement 40' in 5.5" casing & 12' in surface casing, let Susan know
release Yetter, rigged down & left location
Kloberdanz empty swab tank, Yetter hauled equipment off location
Yetter hauled 154 jts 2 7/8" tubing to Ray Schramn's yard
3:00PM Hottinger Ready Mix del cement, put down casing (10sx in 1 bbl water)

4/7/16 - casing & surface casing full of cement

4/12/16 - Sessions dug up well head, cut off casing 7' from surface,
surface & 5 1/2" casing both full of cement.
took out deadmen

Disconnected & plugged flowline in treater house

4/13/16 - Susan Sherman inspected casing & flowline

4/21/16 - Sessions welded cap & plate with well info on top of casing,
covered up well head, finished cleaning up location
covered up flowline in treater house

6 days @ \$300.00 per day total; \$1800.00

Thankyou