

Date: 5/2/16 – 5/4/16

Operator: Noble Energy Inc.

Well Name: Wadsworth 36-12

Legal Location: NWN Sec. 36 T7N R67W

API # 05-123-25129-00



Job Log

Weld County

5/2/16: MIRU, check psi: 500/500/0, pressure test pumps lines and function test BOPs, controlled well with 20/30 BBLs, ND WH, NU BOPs, TOOH, tally and stand back 238 JTS, RW WL to go and set CIBP @7338', RD WL, TIH 238 (7338'), load and roll hole, SWI.

5/03/16: Check psi: 0, RU slick line, run gyro, RD slick line, RU CMT equip, pumped cmt plug with 30 sxs of cmt (7338'-6937'), RD cmt equip, stand back 82 JTS (2500'), lay down the rest, RU WL to go down with jet cutter and cut CSG @2500', RD WL, ND BOPs and WH, unland CSG, NU bops on surface head, SWI.

5/04/16: Check psi: 0, TOOH, lay down on float 59-4 ½ JTS, TIH with 82-2 3/8 JTS (2533'), RU cmt equip, break circulation, pump cmt plug of 100sxs (2533'-2300'), lay down 60 JTS to leave 22 JTS in hole(679'), break circulation, pumped 242sxs of cmt to surface, lay down 22 JTS, ND BOPs, top off well with cmt, SWI, RDMO.

All cement is 15.8 # Class "G" neat cement

Cementing Contractor: LEED Energy Services

Cementing Contractor Supervisor: William Moody

Operator Supervisor: Kevin Monaghan

State Representative: Jason Gomez

Wireline Contractor: Integrated Production Services