

US ROCKIES REGION
Operation Summary Report

| Well: HSR-BINDER 6-15 | | | | Spud date: 7/14/1994 | | | | | |
|--|----------------|---------------|--------|---|----------|-----|----------------|--|--|
| Project: COLORADO-WELD-NAD83-UTM13 | | | | Site: HSR-BINDER 6-15 | | | | Rig name no.: CONCORD 5/5 | |
| Event: ABANDONMENT | | | | Start date: 6/29/2016 | | | End date: | | |
| Active datum: RKB @4,852.99usft (above Mean Sea Level) | | | | UWI: 0/4/N/67/W/15/0/NWSE/6/0/0/0/0/0/0/0 | | | | | |
| Date | Time Start-End | Duration (hr) | Phase | Code | Sub Code | P/U | MD from (usft) | Operation | |
| 6/29/2016 | 7:00 - 8:00 | 1.00 | ABANDP | 30 | G | P | | CREW TRVL TO LOCATION, ROAD EQUIP | |
| | 8:00 - 8:30 | 0.50 | ABANDP | 48 | B | P | | JSA W CREW, CHECK PRESSURES, TBG-700PSI CSG-700PSI | |
| | 8:30 - 9:30 | 1.00 | ABANDP | 30 | A | P | | SPOT IN BEAM, PUMP & TANK, RU | |
| | 8:30 - 8:30 | 0.00 | ABANDP | 52 | I | X | | CASING PRESSURE-30PSI NOTIFIED ELIZABETH HUNT, BLEW DOWN IN A MATTER OF SECS, LEFT OPEN FOR DURATION OF WORK DAY, SHUT IN AT THE END OF DAY | |
| | 9:30 - 10:30 | 1.00 | ABANDP | 30 | E | P | | RD WELL TREE, RU KELLY HOSE ONTUBING, OPEN UP TO TANK & BD WELL USING RIG PUMP PUMPING @ 600PSI, 2.5BPM, PUMP DOWN CSG, ESTAB CIRCULATION, CIRCULATE WELL TIL NO LONGER ANY GAS IN RETURNS @ TANK, 85BBLS | |
| | 10:30 - 12:00 | 1.50 | ABANDP | 30 | F | P | | ND WH, NU BOPS W 1 1/4" PIPE RAMS FUNCTION TEST BOPS TO 1500PSI RU WORK FLOOR, C/O EQUIP TO 1 1/4" | |
| | 12:00 - 13:30 | 1.50 | ABANDP | 31 | I | P | | TALLY OOH TO DERRICK W 221JTS OF 1 1/4" 2.25# J55 10RDIJ @ 7169', USING TONGS | |
| | 13:30 - 16:00 | 2.50 | ABANDP | 31 | I | P | | PU 2 7/8" BIT & SCRAPER, TIH TO 6910' W 214JTS OF 1 1/4" 2.25# | |
| | 16:00 - 17:00 | 1.00 | ABANDP | 31 | I | P | | TOOH TO DERRICK W 214JTS OF 1 1/4" 2.25#, LD 2 7/8" BIT & SCRAPER | |
| | 17:00 - 19:00 | 2.00 | ABANDP | 34 | I | P | | SPOT IN & RU PIONEER WIRELNE SERVICES , HOLD SAFETY MEETING, PU & IH W 2 7/8' CIBP TO 6900' , SET, STACK OUT , POOH, LD TOOL, PU BALOR W 1SX CEMENT, RIH DUMP BALE ON TOP OF CIBP , POOH, RD PIONEER | |
| | 19:00 - 19:30 | 0.50 | ABANDP | 31 | I | P | | TIH OPEN ENDED W 76 JTS OF 1 1/4" 2.25# FROM DERRICK TO 2500' | |
| | 19:30 - 20:00 | 0.50 | ABANDP | 31 | H | P | | RU KELLY HOSE ON TUBING, USING RIG PUMP, ESTABLISH CIRCULATION, PUMPING @ 600PSI, 3BPM, CIRCULATE TIL NO LONGER ANY GAS IN RETURNS @ TANK, 45BBLS | |
| | 20:00 - 20:30 | 0.50 | ABANDP | 52 | F | P | | USING RIG PUMP W TUBING SHUT, PRESSURE UP ON CSG TO 1000PSI, HOLD FOR 15 MIN, TESTED GOOD , BLEED OFF PRESSURE | |
| | 20:30 - 21:30 | 1.00 | ABANDP | 31 | I | P | | CONTINUE TO TIH W 1 1/4" 2.25# TUBING FROM DERRICK, TAG CEMENT @ 6887' 10' IN ON JT 213, STACK OUT ON CIBP, LD JT 213 | |
| | 21:30 - 22:30 | 1.00 | ABANDP | 47 | A | P | | RD WORK FLOOR, ND BOP, ND 2 7/8' WH, NU 2 7/8' /4 1/2" C/O, NU 4 1/2' 5K GE WH W TOP FLANGE W TUBING LANDED @ 6877' W 212JTS OF 1 1/4' 2.25# J55 10IJ | |

US ROCKIES REGION
Operation Summary Report

| Well: HSR-BINDER 6-15 | | | | Spud date: 7/14/1994 | | | | |
|--|-------------------|------------------|---|----------------------|-------------|-----|---------------------------|--|
| Project: COLORADO-WELD-NAD83-UTM13 | | | Site: HSR-BINDER 6-15 | | | | Rig name no.: CONCORD 5/5 | |
| Event: ABANDONMENT | | | Start date: 6/29/2016 | | | | End date: | |
| Active datum: RKB @4,852.99usft (above Mean Sea Level) | | | UWI: 0/4/N/67/W/15/0/NWSE/6/0/0/0/0/0/0/0 | | | | | |
| Date | Time Start-End | Duration (hr) | Phase | Code | Sub Code | P/U | MD from (usft) | Operation |
| | 22:30 - 23:00 | 0.50 | ABANDP | 52 | F | P | | SPOT IN RU NAILL SERVICES, TORQUE WH BOLTS TO 970FT, TEST WH TO 5000PSI, TEST GOOD, SIW CHANGE OUT |
| | 23:00 - 23:50 | 0.83 | ABANDP | 30 | G | P | | CREW TRAVEL |
| 6/30/2016 | 8:00 - 8:30 | 0.50 | ABANDP | 30 | G | P | | CREW TRAVEL TO LOCATION |
| | 8:30 - 9:00 | 0.50 | ABANDP | 48 | B | P | | JSA W CREW |
| | 9:00 - 11:00 | 2.00 | ABANDP | 30 | C | P | | RD PUMP, TANK & RIG, MOVE OFF LOCATION |