

US ROCKIES REGION
Operation Summary Report

Well: CARMA 13-25				Spud date: 9/10/2008				
Project: COLORADO-WELD-NAD83-UTM13			Site: CARMA 19-25 PAD				Rig name no.: LEED 722/722	
Event: CONST- CAP WELL WORK			Start date: 1/9/2015				End date:	
Active datum: RKB @4,920.00usft (above Mean Sea Level)			UWI: 0/3/N/68/W/25/0/NWSW/6/PM/S/1,608.00/W/0/1,183.00/0/0					
Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
1/9/2015	15:00 - 17:00	2.00		30	A	P		Move in Leed Energy rig #721,
	17:00 - 18:00	1.00		47	C	P		Help construction company to move equipment out of the way. SDFN
	18:00 - 18:30	0.50		30	G	P		CT back to yard.
1/10/2015	6:00 - 7:00	1.00		30	G	P		CT to LOC. Held Tailgate Safety Meeting. Check well pressure's. CP1100-PSI, TP-1000, S.CP-100PSI.
	7:00 - 9:30	2.50		35	D	P		MIRU Mummit Slick line. RIH Fished tools @ 7349' & tag fill @ 7516'. RDMO Slick Line
	9:30 - 10:30	1.00		30	E	P		Bleed pressure & kill well.
	10:30 - 11:00	0.50		30	F	P		ND Flange & NU BOP.
	11:00 - 13:30	2.50		31	I	P		POOH while lay TBG. Pull 236 JT's
	13:30 - 18:00	4.50		34	I	P		MIRU Warrior E. Wire Line. Set CIBP's @ 7100 & 7030' PRESS/TEST both CIBP'S TO 1000PSI/15 & Dump 2 SXS CMT on top of each plug. RDMO Warrior Energy W.L.
	18:00 - 18:30	0.50		47	C	P		ND BOP, Install 5K-Frack Valve & PRESS/TEST to 1000PSI/15 min & held good.
	18:30 - 19:00	0.50		47	C	P		Drain Pump & lines SWIFN
	19:00 - 19:30	0.50		30	G	P		CT back to Yard.
1/12/2015	6:00 - 7:00	1.00		30	G	P		CT to LOC. Held Tailgate Safety Meeting.
	7:00 - 8:00	1.00		47	C	P		PU Pump & lines
	8:00 - 9:00	1.00		47	A	P		RDMO Pulling Unit.