

From: [Craig Burger - DNR](#)
To: "[Vicki Schoeber](#)"; [David Andrews - DNR](#)
Subject: RE: CBL deferment for the RU 23-7 well
Date: Wednesday, August 17, 2016 11:03:00 AM

COGCC doc # 2597216

Vicki,
TEP can defer running the CBL on this well.

Craig Burger, P.E.
Northwest Area Engineer



P 970.625.2497 Ext.2 | F 970.625.5682 | C 970-319-4194
796 Megan Ave., Suite 201, Rifle, CO 81650
craig_burger@state.co.us | www.colorado.gov/cogcc

From: Vicki Schoeber [mailto:VSchoeber@terraep.com]
Sent: Wednesday, August 17, 2016 7:31 AM
To: Burger Craig - COGCC (craig.burger@state.co.us); Andrews - DNR, Dave
Subject: CBL deferment for the RU 23-7 well

Craig, Dave:

TEP Rocky Mountain LLC is requesting a CBL deferment for the Youberg RU 23-7 well located in Section 7, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well: Fee	RU 23-7
API:	05-045-23232
Location:	Section 7 T 7S-R93W
Surface Csg:	9 5/8" set and cemented at 1141'
Production Csg Cement Date:	4 ½" @ 9461' – cemented 08/15/16
Cement:	1110 sks
Cement top from survey:	3400' Estimated
Estimated top of gas:	7261' Estimated
Estimated Top Perf:	6500' Estimated
Temp Survey:	08/15/16 Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let us know if you need additional information to approve this deferment. After deferment is received, TEP will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

08/15/2016	14:00	6 HR	0 BBL	0 PSI - Completed
08/15/2016	20:00	12 HR	0 BBL	0 PSI - Completed

08/16/2016	08:00	24 HR	0 BBL	0 PSI - Completed
08/17/2016	08:00	48 HR	0 BBL	0 PSI - Completed
08/18/2016	08:00	72 HR	0 BBL	0 PSI

Thank you.

Vicki Schoeber

Regulatory Specialist

TEP Rocky Mountain LLC

1058 CR 215, Parachute CO 81635

970.263.2721 – office

970.319.9103 – mobile

vschoeber@terraep.com

