

Inspector Name: Trujillo, Aaron

**FORM
INSP**Rev
05/11**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

08/17/2016

Document Number:

682501197

Overall Inspection:

SATISFACTORY**FIELD INSPECTION FORM**

Location Identifier	Facility ID	Loc ID	Inspector Name:	On-Site Inspection	2A Doc Num:
	445661	445661	Trujillo, Aaron	<input type="checkbox"/>	

Operator Information:OGCC Operator Number: 35080Name of Operator: GRAND MESA OPERATING COAddress: 1700 N. WATERFRONT PKWY BL 600City: WICHITA State: KS Zip: 67206

- ☒ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED
- ☐ INSPECTOR REQUESTS FORM 42 WHEN CORRECTIVE ACTIONS ARE COMPLETED

Contact Information:

Contact Name	Phone	Email	Comment
BREWER, PHYLLIS		PBrewer@GMOCKS.com	REGULATORY

Compliance Summary:QtrQtr: NESW Sec: 18 Twp: 5S Range: 53W

Insp. Date	Doc Num	Insp. Type	Insp Status	Satisfactory /Action Required	PA P/F/I	Pas/Fail (P/F)	Violation (Y/N)
08/08/2016	682501128			AR			No

Inspector Comment:

This is a follow-up pre-drill construction and stormwater inspection. Please see "Note to Operator" in comments section.

Related Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status	
445662	WELL	XX	05/05/2016		121-11059	BIG JAKE 1-18	CI	<input checked="" type="checkbox"/>

Equipment:Location Inventory

Special Purpose Pits: _____	Drilling Pits: <u>1</u>	Wells: <u>1</u>	Production Pits: _____
Condensate Tanks: _____	Water Tanks: <u>1</u>	Separators: <u>1</u>	Electric Motors: _____
Gas or Diesel Mortors: <u>1</u>	Cavity Pumps: _____	LACT Unit: _____	Pump Jacks: <u>1</u>
Electric Generators: _____	Gas Pipeline: _____	Oil Pipeline: _____	Water Pipeline: _____
Gas Compressors: _____	VOC Combustor: _____	Oil Tanks: <u>2</u>	Dehydrator Units: _____
Multi-Well Pits: _____	Pigging Station: _____	Flare: _____	Fuel Tanks: _____

Location

Emergency Contact Number (S/AR): _____

Corrective Date: _____

Comment: _____

Corrective Action: _____

Spills:

Type	Area	Volume	Corrective action	CA Date
------	------	--------	-------------------	---------

☐ Multiple Spills and Releases?

Venting:

Yes/No	
Comment	

Flaring:

Type		Satisfactory/Action Required	
Comment:			
Corrective Action:		Correct Action Date:	

Predrill

Location ID: 445661

Lease Road Adeq.: _____ Pads: _____ Soil Stockpile: _____

S/AR: _____

Corrective Action: _____ Date: _____ CDP Num.: _____

Form 2A COAs:

Group	User	Comment	Date
OGLA	HouseyM	Location lies within 58 feet of a mapped stream. Operator shall use tertiary containment along the cross- and down-gradient perimeters of the Location.	04/27/2016

S/AR: _____ **Comment:** _____

CA: _____ **Date:** _____

Wildlife BMPs:

BMP Type	Comment
Drilling/Completion Operations	<p>Grand Mesa Operating, Co. 1700 N Waterfront Pkwy, Bldg 600 Wichita, KS 67206 P - 316-265-3000 F - 316-265-3455</p> <p>Certification of Discharge under CDPHE COR-030000 Storm water discharges associated with construction permit number -- COR03O924 Prior to construction, perimeter controls will be installed utilizing cutting from the clearing operations. Once the well pad has been constructed a variety of BMP's shall be utilized for the site specific conditions. BMP's to be utilized may include, but are not limited to: -Dirt berms -Erosion control blankets -Straw bale barrier -Straw wattle -Check dams -Culvert/Culvert Protection -Silt Fence -Surface roughening/Surface rip Drill pits will be filled and reclaimed within 3 months weather permitting. Topsoil will be separated and spread on drill site as final operation. Storm Water Management Plan (SWMP) is on file in Grand Mesa Operating, Co office. Spill Prevention, Control and Countermeasure Plan is on file in Grand Mesa Operating, Co. office.</p>

S/AR: _____ **Comment:** _____

CA: _____ **Date:** _____

Stormwater:

Erosion BMPs	Present	Other BMPs	Present
--------------	---------	------------	---------

Inspector Name: Trujillo, Aaron

BERMS	Yes		
S/AR: _____			
Corrective Action: _____			Date: _____
Comments: Erosion BMPs: _____			
Other BMPs: _____			
DITCHES	Yes		
S/AR: _____			
Corrective Action: _____			Date: _____
Comments: Erosion BMPs: _____			
Other BMPs: _____			

Comment:

Rain event occurred evening prior to this inspection. Stormwater sediment control BMPs were in place and appear to be in proper functioning condition. Some areas of ditch appear to be beginning to fill with sediment; advise cleaning out sediment in sections of ditch that have filled, continue monitoring BMPs and clean/maintain when needed to ensure BMPs remain in proper functioning conduction post stormwater events.

Staking:

On Site Inspection (305):

Surface Owner Contact Information:

Name: _____ Address: _____
Phone Number: _____ Cell Phone: _____

Operator Rep. Contact Information:

Landman Name: _____ Phone Number: _____
Date Onsite Request Received: _____ Date of Rule 306 Consultation: _____
Request LGD Attendance: _____

LGD Contact Information:

Name: _____ Phone Number: _____ Agreed to Attend: _____

Summary of Landowner Issues:

--

Summary of Operator Response to Landowner Issues:

--

Onsite Inspection Memorandum Summarizing Discussions at Inspection as Attachment:

--

Facility

Facility ID: 445662 Type: WELL API Number: 121-11059 Status: XX Insp. Status: CI

Environmental

Spills/Releases:

Type of Spill: _____ Description: _____ Estimated Spill Volume: _____
Comment: _____
Corrective Action: _____ Date: _____
Reportable: _____ GPS: Lat _____ Long _____
Proximity to Surface Water: _____ Depth to Ground Water: _____

Water Well:

Lat _____ Long _____

Inspector Name: Trujillo, Aaron

DWR Receipt Num:	Owner Name:	GPS :
Field Parameters:		
Sample Location: _____		
Emission Control Burner (ECB): _____		
Comment: _____		
Pilot: _____	Wildlife Protection Devices (fired vessels): _____	

Reclamation - Storm Water - Pit

Interim Reclamation:

Date Interim Reclamation Started: _____	Date Interim Reclamation Completed: _____
Land Use: DRY LAND	
Comment: _____	
1003a. Waste and Debris removed? _____	
CM _____	
CA _____	CA Date _____
Unused or unneeded equipment onsite? _____	
CM _____	
CA _____	CA Date _____
Pit, cellars, rat holes and other bores closed? _____	
CM _____	
CA _____	CA Date _____
Guy line anchors marked? _____	
CM _____	
CA _____	CA Date _____
1003b. Area no longer in use? _____	Production areas stabilized ? _____
1003c. Compacted areas have been cross ripped? _____	
1003d. Drilling pit closed? _____ Subsidence over on drill pit? _____	
Cuttings management: _____	
1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? _____	
Production areas have been stabilized? _____	Segregated soils have been replaced? _____
RESTORATION AND REVEGETATION	
<u>Cropland</u>	
Top soil replaced _____	Recontoured _____ Perennial forage re-established _____
<u>Non-Cropland</u>	
Top soil replaced _____	Recontoured _____ 80% Revegetation _____
1003 f. Weeds Noxious weeds? _____	
Comment: _____	
Overall Interim Reclamation _____	

Inspector Name: Trujillo, Aaron

Final Reclamation/ Abandoned Location:

Date Final Reclamation Started: _____

Date Final Reclamation Completed: _____

Final Land Use: DRY LAND

Reminder: _____

Comment: _____

Well plugged _____

Pit mouse/rat holes, cellars backfilled _____

Debris removed _____

No disturbance /Location never built _____

Access Roads _____

Regraded _____

Contoured _____

Culverts removed _____

Gravel removed _____

Location and associated production facilities reclaimed _____

Locations, facilities, roads, recontoured _____

Compaction alleviation _____

Dust and erosion control _____

Non cropland: Revegetated 80% _____

Cropland: perennial forage _____

Weeds present _____

Subsidence _____

Comment: _____

Corrective Action: _____

Date _____

Overall Final Reclamation

Well Release on Active Location ☐

Multi-Well Location ☐

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment

S/A/V: _____

Corrective Date: _____

Comment: _____

CA: _____

Pits: ☐ NO SURFACE INDICATION OF PIT

COGCC Comments

Comment	User	Date
Note to operator: There is a higher risk of erosion and sediment transport off location in the Northwest corner of the location. See figures 9-11 in the attached photo document. The corner appears to have been constructed as an elevated ditch/berm, however, its base (figures 9-10) is exposed to run off. Inspector recommends that operator either connect the ditch that runs on the western and northern perimeter of the location, or incorporate other BMPs (such as straw wattles, silt fence, etc...) to prevent erosion and sediment transport off site from this area.	trujilloam	08/18/2016

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
682501197	INSPECTION APPROVED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=3931482
682501198	Inspection Photos	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=3931476