

FORM
6Rev
12/05State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401096790

Date Received:

08/22/2016

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 47120

Contact Name: CHERYL LIGHT

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP

Phone: (720) 929-6461

Address: P O BOX 173779

Fax: (720) 929-7461

City: DENVER State: CO Zip: 80217-

Email: CHERYL.LIGHT@ANADARKO.COM

For "Intent" 24 hour notice required,

Name: Carlile, Craig

Tel: (970) 629-8279

COGCC contact:

Email: craig.carlile@state.co.us

API Number 05-123-22541-00

Well Name: WAGNER

Well Number: 5-25

Location: QtrQtr: SWNW Section: 25 Township: 3N Range: 68W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.199470

Longitude: -104.957530

GPS Data:

Date of Measurement: 11/21/2006

PDOP Reading: 2.2

GPS Instrument Operator's Name: Steve Fisher

Reason for Abandonment: ☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 1000

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

| Formation | Perf. Top | Perf. Btm | Abandoned Date | Method of Isolation | Plug Depth |
|-----------|-----------|-----------|----------------|---------------------|------------|
| CODELL | 7262 | 7278 | | | |
| NIOBRARA | 7020 | 7148 | | | |

Total: 2 zone(s)

Casing History

| Casing Type | Size of Hole | Size of Casing | Weight Per Foot | Setting Depth | Sacks Cement | Cement Bot | Cement Top | Status |
|-------------|--------------|----------------|-----------------|---------------|--------------|------------|------------|--------|
| SURF | 12+1/4 | 8+5/8 | 24 | 639 | 450 | 639 | 0 | VISU |
| 1ST | 7+7/8 | 4+1/2 | 11.6 | 7,405 | 630 | 7,405 | 3,484 | CBL |

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6970 with 25 sacks cmt on top. CIPB #2: Depth 80 with 25 sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIPB #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 25 sks cmt from 6970 ft. to 6603 ft. Plug Type: CASING Plug Tagged: ☐
Set 35 sks cmt from 4320 ft. to 3900 ft. Plug Type: CASING Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 240 sacks half in. half out surface casing from 1100 ft. to 589 ft. Plug Tagged: ☒

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☒ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing Plugging Date: _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1103 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: CHERYL LIGHT

Title: SR. REGULATORY ANALYST Date: 8/22/2016 Email: DJREGULATORY@ANADARKO.COM

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: McCoy, Diane Date: 9/2/2016

CONDITIONS OF APPROVAL, IF ANY: _____ Expiration Date: 3/1/2017

COA Type

Description

| | |
|--|--|
| | <ol style="list-style-type: none">1) Prior to starting plugging operations, a bradenhead test shall be performed. If any pressure remains at the conclusion of the test or any liquids were present contact COGCC Engineer for sampling requirements. The Form 17 shall be submitted within 10 days of the test.2) Provide 48 hour notice of plugging MIRU via electronic Form 42.3) Properly abandon flowlines as per Rule 1103. File electronic Form 42 once abandonment complete.4) Production casing stub plug is also surface casing shoe plug, this plug must be tagged at 589' or shallower. Leave at least 100' cement in the wellbore for each plug. |
|--|--|

Attachment Check List

Att Doc Num**Name**

| | |
|-----------|-----------------------------|
| 401096790 | FORM 6 INTENT SUBMITTED |
| 401096792 | PROPOSED PLUGGING PROCEDURE |
| 401096794 | WELLBORE DIAGRAM |

Total Attach: 3 Files

General Comments

User Group**Comment****Comment Date**

| | | |
|-------------|---|-----------------------|
| Engineer | Moved CIBP from 7000' to 6970' to be 50' above top perf rather than just 20'. | 9/2/2016 8:01:58 AM |
| Engineer | Casing history information does not match original completion reports. Emailed Operator to get confirmation on depths and sacks of cement. Updated this Form based on conversations with the Operator and previously submitted completion reports. | 9/1/2016 11:08:00 AM |
| Public Room | Document verification complete | 8/22/2016 11:35:30 AM |

Total: 3 comment(s)